



**Village Engineer Report
for
Village of Winnebago**

**Village Board Meeting
June 4, 2025**

THE FOLLOWING REPORT OF ACTIVITIES IS PROVIDED TO THE VILLAGE BOARD FOR INFORMATIONAL PURPOSES:

Active Projects:

#22-837 S. Church Street and S. Goodling Street Water Main Looping Project – Fehr Graham has continued to update plans and make permit submittals for the project. At the request of Joseph Dienberg via email on August 13, 2024, Fehr Graham provided an additional services proposal to the Village covering bidding documents and services, construction observation, as well as contract management. The Village has elected to perform construction of the water main internally, and work has been completed.

Total Contract Value: \$27,950.00

Invoiced to Date: \$12,577.50

#23-1378 Winnebago Clayton Court WM Looping Design – A final alignment was decided between the Village and Fehr Graham, and the plan set has been updated. On March 20, 2025, Village Attorney Mary Gaziano provided Fehr Graham with the required easements for the project with property owner signatures. Per conversation with Mr. Chad Insko with the Village on May 30, 2025, the Village is discussing performing the construction internally.

Total Contract Value: \$49,500.00

Invoiced to Date: \$47,050.00

24-1255 Cunningham Road Water Main Replacement—The Village executed the agreement for the project on July 16, 2024. Revised plans and specifications are set to be submitted to the IEPA for their internal review on March 3, 2025. A Funding Nomination Form (FNF) was signed by Village President Eubank on March 26, 2025, and was submitted to the IEPA on March 27. Per the DRAFT IEPA Intended Funding List released on May 28, 2025, the project did not make the funding list.

Total Contract Value: \$47,100.00 Invoiced to Date: \$33,910.00

#24-1570 Resh Farm Stormwater – Agreement for the design of a new box culvert under Westfield Road was approved by the Village on September 9, 2024. On April 18, 2025, it was determined by IDOT that the submitted project does not qualify for the “General Maintenance” section, but rather the “Construction” section. Revised materials were provided to the City for signature, and then to IDOT for approval on April 23, 2025. On May 28, 2025, it was decided by the Village to forego utilizing 2025 MFT funds for this project, but rather pursue utilizing funds in 2026 once the required ESR has been completed.

Total Contract Value: \$35,200.00

Invoiced to Date: \$29,168.00

#25-125-PH01 Winnebago General – On March 21, 2025, Village Administrator Joey Dienberg requested a meeting with Fehr Graham to discuss a potential development within the Winnebago Highlands subdivision. A meeting between Joey, Chad Insko with the Village, and Seth Gronewold and Luke Ziegler with Fehr Graham was held on March 25, 2025, where the potential development was discussed. An additional meeting was held on May 20, 2025, where further discussion was held regarding the re-platting of the subdivision and the possible sale of the parcels.

Total Contract Value: \$5,000.00

Invoiced to Date: \$4,705.75

Please note, that the invoiced totals were provided at the time of completion of this report and may not reflect the most current billing cycle total(s).

Respectfully Submitted,



Luke Ziegler
Staff Engineer