

**Village Engineer Report  
for  
Village of Winnebago**

**Village Board Meeting  
July 2, 2025**

THE FOLLOWING REPORT OF ACTIVITIES IS PROVIDED TO THE VILLAGE BOARD FOR INFORMATIONAL PURPOSES:

**Active Projects:**

#23-1378 Winnebago Clayton Court WM Looping Design – A final alignment was decided between the Village and Fehr Graham, and the plan set has been updated. On March 20, 2025, Village Attorney Mary Gaziano provided Fehr Graham with the required easements for the project with property owner signatures. The Village elected to perform the construction of the water main internally. Fehr Graham submitted an IEPA Permit resubmittal on June 6, 2025, as the previously issued permit had lapsed due to the unexpected time necessary to acquire easements for the project.

Total Contract Value: \$49,500.00

Invoiced to Date: \$47,050.00

24-1255 Cunningham Road Water Main Replacement—The Village executed the agreement for the project on July 16, 2024. Revised plans and specifications are set to be submitted to the IEPA for their internal review on March 3, 2025. A Funding Nomination Form (FNF) was signed by Village President Eubank on March 26, 2025, and was submitted to the IEPA on March 27. Per the DRAFT IEPA Intended Funding List released on May 28, 2025, the project did not make the funding list.

Total Contract Value: \$47,100.00

Invoiced to Date: \$33,910.00

#24-1570 Resh Farm Stormwater – Agreement for the design of a new box culvert under Westfield Road was approved by the Village on September 9, 2024. On April 18, 2025, it was determined by IDOT that the submitted project does not qualify for the “General Maintenance” section, but rather the “Construction” section. Revised materials were provided to the City for signature, and then to IDOT for approval on April 23, 2025. On May 28, 2025, it was decided by the Village to forego utilizing 2025 MFT funds for this project, but rather pursue utilizing funds in 2026 once the required ESR has been completed.

Total Contract Value: \$35,200.00

Invoiced to Date: \$29,168.00

#25-125-PH01 Winnebago General – On March 21, 2025, Village Administrator Joey Dienberg requested a meeting with Fehr Graham to discuss a potential development within the Winnebago Highlands subdivision. A meeting between Joey, Chad Insko with the Village, and Seth Gronewold and Luke Ziegler with Fehr Graham was held on March 25, 2025, where the potential development was discussed. An additional meeting was held on May 20, 2025, where further discussion was held regarding the re-platting of the subdivision and the possible sale of the parcels. On June 5, 2025, a meeting between the potential buyer, Village Staff and Fehr Graham representatives was held to discuss the next step forward in the potential sale.

Total Contract Value: \$5,000.00

Invoiced to Date: \$4,705.75

#25-1071 West Main Street Widening – On June 18, 2025, Village staff approved the proposal for professional services in regards to a project to resurface and widen a portion of W. Main Street. Fehr Graham has completed the topographic survey and is advancing design.

Total Contract Value: \$21,550.00

Invoiced to Date: N/A

#25-1162A Village of Winnebago 2025 MFT – On June 5, 2025, Fehr Graham re-submitted revised BLR documents for the Village's 2025 MFT project to IDOT for their review and approval. Topographic survey of S. Goodling Street has been completed, and the design is advancing.

Total Contract Value: \$8,658.88

Invoiced to Date: N/A

Please note that the invoiced totals were provided at the time of completion of this report and may not reflect the most current billing cycle total(s). Those projects indicating an invoiced to date value of "N/A" have not yet had an invoice.

Respectfully Submitted,



Luke Ziegler  
Staff Engineer