



Agenda Item Executive Summary

Item Name UPDATE ON WESTFIELD CULVERT MFT PROJECT
AND RECOMMENDATION FOR ALTERNATIVE
PROJECT Committee or Board Committee

BUDGET IMPACT

Amount:	N/A	Budgeted:	N/A
List what fund:	N/A		

EXECUTIVE SUMMARY

The Westfield Road culvert improvement project (MFT Section 25-00014-00-BR) has been delayed due to an environmental compliance issue. The Illinois Department of Transportation requires an Environmental Survey Request (ESR) following a failed prescreen related to potential brown bat habitats. This process is expected to take a minimum of six months, pushing the project beyond the current construction season.

To maintain progress and utilize MFT funding, staff has identified an alternative project, the Church and Goodling resurfacing. This proposed project will be pursued in place of the Westfield culvert for the 2025 construction season. Details and scope will be coordinated with Fehr Graham and submitted for IDOT approval.

ATTACHMENTS (PLEASE LIST)

ACTION REQUESTED

- ☒ For Discussion Only
- ☐ Resolution
- ☐ Ordinance
- ☐ Motion:

MOTION:

Staff: Chad Insko, Director of Public Works
Joseph Dienberg, Village Administrator Date: 5/21/2025