

**Village Engineer Report
for
Village of Winnebago**

**Village Board Meeting
December 9, 2024**

THE FOLLOWING REPORT OF ACTIVITIES IS PROVIDED TO THE VILLAGE BOARD FOR INFORMATIONAL PURPOSES:

Active Projects:

#22-837 S. Church Street and Goodling Street Water Main Looping Project – Fehr Graham has continued to update plans and make permit submittals for the project. At the request of Joseph Dienberg via email on August 13, 2024, Fehr Graham provided an additional services proposal to the Village covering bidding documents and services, construction observation, as well as contract management. An IEPA Public Water Supplies Application for Construction submittal was made on September 5, 2024, with supplemental materials/information provided on September 16, 2024, and October 29, 2024.

#22-1342 Winnebago IEPA Project Planning – The Project Planning Report has been submitted to IEPA for review. Funding nomination forms for water main replacement and Well No. 5 have been submitted to IEPA for inclusion in the intended funding list. IEPA is requesting an archaeological survey as part of its environmental clearance process. Midwest Archaeological Research Services, Fehr Graham’s subcontracted archaeological research team, is progressing with their survey work. Per email correspondence from the Osage Nation dated May 2, 2024, they have approved the completed archaeological survey and provided a “No Properties” letter. Approval documentation was submitted to the IEPA.

#23-1378 Winnebago Clayton Court WM Looping Design – A final alignment was decided between the Village and Fehr Graham, and the plan set has been updated. An Application for Construction Permit was submitted to the IEPA on February 5, 2024. Final easement exhibits were prepared and submitted to the Village for coordination with property owners. The Village and Fehr Graham met regarding easement acquisition for the project on March 26, 2024. Per correspondence with the Village, properties are in the process of changing ownership and once all legal proceedings have finished, easement negotiations are to resume.

#24-125-PH02-T02 Winnebago General – On November 6, 2024, Fehr Graham was provided preliminary engineering plans for the Dorothy Simon Elementary School Parking Lot project for review. A review letter and plan comments were provided to the Village on November 15, 2024. Fehr Graham awaits a resubmittal of the plans to ensure that all comments were addressed appropriately by the respected engineer tasked with the project.

24-124-PH06 Winnebago General – On November 21, 2024, Fehr Graham was provided the preliminary engineering plans and plat for the Starbucks development within the Winnebago Corners subdivision. Fehr Graham continues to advance the internal review of the submitted materials to Village code requirements.

24-1255 Cunningham Road Water Main Replacement—The village executed the agreement for the project on July 16, 2024. Fehr Graham provided Winnebago County Highway Department and Four Rivers Sanitation Authority copies of the preliminary plans for their internal review on Wednesday, November 27, 2024.

#24-271A Winnebago 2024 MFT Street Construction – Construction for the Village MFT project started on June 25, 2024. Fehr Graham has been on site, inspecting all removals and coordinating questions and schedules as necessary between the Village and the Contractor. Final Change Order No. 1 and Final Pay Application No. 2 were provided to the Village for approval on October 29, 2024, and approved on Monday, November 11, 2024.

#24-1570 Resh Farm Stormwater – Agreement for the design of a new box culvert under Westfield Road was approved by the Village on September 9, 2024. Preliminary design continues to advance.

Respectfully Submitted,



Luke Ziegler
Staff Engineer