
Project Status Report

Client: City of Woodcreek

Project / Assignment: TxCDBG – Deerfield Dr.

Date: 2-25-25

Work and Activities Completed

- 60% Design and Plan Preparation

Current Activities

- Final Design and Plan Preparation

Future Activities

- Advertise, Bid, and Award (April – May)
- Construction (June – Fall)

