

**DSA PROJECT STATUS  
CITY OF YOUNGSVILLE  
March 2025**

1. **Wastewater Treatment Plant (WWTP) Upgrade:** LDH has approved the revised scope; awaiting DEQ approval, then Water Sector authorization to advertise for bids.
2. **Sanitary Sewer Collector Pump Stations and Upgrades:** This entails the upgrading of Pump Station #4 on Iberia Street, which has obsolete equipment and is located in the floodway. LA Contracting Enterprise is awaiting delivery of the control panel. Construction is 79% complete. The construction of the upgrade of Pump Station #3 on Young Street was awarded to Southern Constructors. Pump equipment delivery is expected in April. They have connected the Southern Trails force main to the wet well.
3. **New Water Treatment Plant:** The contract for this work was awarded to NCMC, LLC. Construction is at 54% completion. The filter building walls are being installed. Filters will be delivered June 14. Construction is expected to be complete in September.
4. **Sugar Mill Pond Pump Station Upgrade:**

A parallel force main is being planned to serve growth in Sugar Mill Pond. We are continuing to prepare plans and plats for securing servitudes.
5. **Water Line Interconnections:** This project entails constructing water line connections to allow the new water plant to serve the southern parts of the City. This funding is through Capital Outlay. The project was awarded to LeLeux Construction. Water lines down Parkwood and Railroad Street were installed; awaiting valves for connection. The bore across Chemin Metairie at Détente Road is complete. The work should be completed by June.
6. **Pump Station #5 Upgrade:** This project entails upgrading Pump Station #5 on the Youngsville Highway across to handle sewer flow from new developments in this area. Design of the pump station upgrade is progressing.