



C. H. Fenstermaker & Associates, L.L.C.
135 Regency Square • Lafayette La. 70508
Phone: (337) 237-2200

PROJECT PROGRESS REPORT

Project Name	Youngsville Sports Complex, Phase 2
Report Period	November 9, 2023 to December 7, 2023
Consultant	C.H. Fenstermaker & Associates, LLC

Design: All design elements have been completed. Design team coordinating meeting with city and performance consultants to understand future programming of amphitheater.

Construction: Contractor has completed installing in-ground irrigation system throughout the elevated amphitheater berms and will begin with sod installation week of December 11, 2023. Contractor has continued with electrical underground rough-in work. Contractor has constructed majority of project's parking lot with asphalt surface remaining slated for week of December 18, 2023. Contractor continues to install foundation drill shafts for batting cages and bleacher covering canopies. Contractor will begin forming up amphitheater seat walls week of December 11, 2023.



Parking Lot with Tac Coat 11-27-23



Site Overview 11-27-23