

**DSA PROJECT STATUS  
CITY OF YOUNGSVILLE  
December 2024**

1. **Wastewater Treatment Plant (WWTP) Upgrade:** Bids were rejected last month. We are working on revising the scope and re-bidding.
2. **Sanitary Sewer Collector Pump Stations and Upgrades:** This entails the upgrading Pump Station #4 on Iberia Street, which has obsolete equipment and is located in the floodway. Bid was awarded to LA Contracting Enterprise. Installation of the new wet well and valve pit is scheduled to begin in January. The construction of the upgrade of Pump Station #3 on Young Street was awarded to Southern Constructors. Pump equipment will take about 2 months for delivery, so construction should begin at the end of February or early March.
3. **New Water Treatment Plant:** The contract for this work was awarded to NCMC, LLC. The ground storage tank is complete. The electrical work is nearing completion, and the filter building slab is done. Chlorine building slab is being worked on. High service pump cans, fences and gates will be installed this month. The generator delivery has been delayed.
4. **Sugar Mill Pond Pump Station Upgrade:**

A parallel force main is being planned to serve growth in Sugar Mill Pond. Determination of servitude needs is underway.
5. **Water Line Interconnections:** This project entails constructing water line connections to allow the new water plant to serve the southern parts of the City. This funding is through Capital Outlay. The plans are being completed for bidding.
6. **Pump Station #5 Upgrade:** This project entails upgrading Pump Station #5 on the Youngsville Highway across to handle sewer flow from new developments in this area. Design has begun; DSA is evaluating options for upgrading this pump station.