

DSA PROJECT STATUS
CITY OF YOUNGSVILLE
February 2024

1. **Wastewater Treatment Plant (WWTP) Upgrade:** The Louisiana Department of Environmental Quality State Revolving Fund (DEQ SRF) Loan for funding of the proposed wastewater treatment plant upgrade is in place. The City was also successful in obtaining \$5 million in Water Sector Program grant funding. The project has received Louisiana Department of Health permit and is awaiting the permit through the Louisiana Department of Environmental Quality and Fire Marshall. Awaiting required rate study.
2. **Sanitary Sewer Collector Pump Stations and Upgrades:** This entails the upgrading Pump Station #4 on Iberia Street, which has obsolete equipment and is located in the floodway. This project was included in the \$5 million WSP funding. We received the LDH permit for this project. The Water Sector Program must perform a rate study prior to the City bidding these projects; the City is awaiting that rate study.
3. **New Water Treatment Plant, Elevated Storage Tank, and Water Line Interconnections:** The Louisiana Department of Health State Revolving Fund Loan and a \$5 million ARPA Water Sector Program (WSP) grant are funding the treatment plant, elevated storage tank, and water system interconnections. Water Well #9 is complete and in service. The new water treatment plant has received all approvals. The City requested and was granted additional time from the Water Sector Program to DSA to reduce the size of the filter building to save costs. This project will advertise for bids beginning in March. Plans for the elevated storage tank to be constructed at the City's property at 440 Détente Road have received LDH permit approval. The plans for water line interconnections throughout the City are awaiting LDH permit and the required rate study.
4. **Sugar Mill Pond Pump Station Upgrade:**

To serve the planned growth in Sugar Mill Pond, the capacity of this pump station must be increased, since existing capacity was utilized by developments outside of Sugar Mill Pond. We are working with the Sugar Mill Pond engineer to determine the best route for the new force main.