

**DSA PROJECT STATUS
CITY OF YOUNGSVILLE
May 2026**

1. **Wastewater Treatment Plant (WWTP) Upgrade:** The Notice to Proceed was issued with an effective start date of October 13 with a one-year completion time. The contractor has formed and poured the concrete bottom slab for the headworks, and has poured the first level of walls. The headworks structure is anticipated to be complete in May. The contractor is backfilling the SBR area, then will begin pouring the bottom of the SBRs. Next month's work will include continuing to form and pour concrete, and beginning the plant piping work.
2. **New Water Treatment Plant:** Bids were opened for the addition of a fourth filter. DSA recommends award of the contract to the low bidder.
3. **Sugar Mill Pond Pump Station Upgrade:**

A parallel force main is being planned to serve growth in Sugar Mill Pond. We continue to work on the plans and awaiting gas line letter of no objection and funding.
4. **Pump Station #5 Upgrade:** This project entails upgrading Pump Station #5 on the Youngsville Highway across from Nunu's to handle sewer flow from new developments in this area. We have received the LDH permit and are preparing final documents to bid this project, and awaiting funding.
5. **Pump Station Upgrades for WWTP upgrade:** We are completing plans to upgrade Pump Station 8 (Durel/Beau Jardin) and 17 (Fieldcrest); the upgrades are necessary due to the increase in head conditions posed by the upgrade of the wastewater plant. LDH permit has been approved. We should advertise for bids shortly. Pump Station 1 (Church St) will be upgraded by changing the impellers. The impellers have been ordered and are expected to be delivered in June.