

**DSA PROJECT STATUS
CITY OF YOUNGSVILLE
October 2025**

1. **Wastewater Treatment Plant (WWTP) Upgrade:** The preconstruction meeting was held September 18; the Notice to Proceed will be issued within the next couple of weeks.
2. **New Water Treatment Plant:** The contract for this work was awarded to NCMC, LLC. Construction is at 95% completion. They are completing interior painting, sitework and the work for utilization of the existing elevated tank. The contractor anticipates start up of the 30-day trial run period within the next couple of weeks.
3. **Sugar Mill Pond Pump Station Upgrade:**
A parallel force main is being planned to serve growth in Sugar Mill Pond. The developers are finishing their work to define the best route for the force main. Design will move forward while awaiting funding.
4. **Pump Station #5 Upgrade:** This project entails upgrading Pump Station #5 on the Youngsville Highway across from Nunu's to handle sewer flow from new developments in this area. Finishing the design and permitting will be completed while awaiting funding.