

Phase	Project Name	Lat/Long	Firm	Number of Lots	October 2025 Status	September 2025 Status
Construction	Sugar Mill Pond Phase 20	30.101083, -92.002526	Engineer: Hensgens Engineering	91 lots	Continue to build on lots.	Continue to build on lots.
Construction	Smash	30.103, -92.008	Staples Engineering & Consulting, LLC	1 lot	Continue to build on lot.	Continue to build on lot.
Construction	Parc Bonin	30.104597, -92.005683	Southeast Engineers	4 lots	Construction permit issued. Construction has started. Begin grading of lot.	Received construction plans. Awaiting review.
Construction	The Preserve	30.108, -92.005	Cottage Developers	17 lots	Continue to build on lots.	Continue to build on lots.
Construction	CCM Studio	30.109968, -92.007196	Staples Engineering & Consulting, LLC	1 lot	Construction permit issued.	Construction permit issued.
Construction	Le Jardin L'Abel	30.129084, -91.990366	Engineer: Montagnet and Domingue	85 Lots	Continue to build on lots.	Continue to build on lots.
Construction	The Palms Crossing	30.121, -91.993	MR Engineering & Surveying, LLC	94 lots	Continue to pave roads.	Continue to pave roads.
Construction	Sabal South	30.118, -91.988	Engineer: Walter Comeaux IV	58 lots	Continue to build on lots.	Continue to build on lots.
Construction	Wildman Warehouse	30.109951, -91.989433	Ragin Engineering LLC	1 lot	Construction permit issued.	Construction permit issued.
Construction	615 Lafayette St. Development	30.107, -91.991	Staples Engineering & Consulting, LLC	1 lot	Walkthrough completed. Awaiting completion of punch list items.	Continue to build on lot.
Construction	Southern Trails	30.106184, -91.984420	Comeaux Engineering	250 lots	Walkthrough completed. Awaiting completion of punch list items.	Awaiting final walkthrough & lift station start-up.
Construction	Avenue A Townhomes	30.097, -91.995	Ragin Engineering LLC	21 lots	No construction on empty lots.	No construction on empty lots.
Construction	Fairhaven Phase III	30.091, -91.995	Hensgens Engineering	117 lots	Continue to build on lots.	Continue to build on lots.
Construction	Fairfax Phase II	30.090, -91.992	Hensgens Engineering	49 lots	Construction on all lots is complete.	Continue to build on lots.
Construction	Guillot Grove	30.080975, -91.991435	Spec Engineering	70 lots	No construction on empty lots.	No construction on empty lots.
Construction	Mon Cherie	30.077789, -91.991001	Spec Engineering	153 lots	Continue to build on lots.	Continue to build on lots.
Construction	Canehaven Phase I	30.072039, -91.972724	Comeaux Engineering	121 lots	Continue to build on lots.	Continue to build on lots.
Construction	Canehaven Phase II	30.071, -91.976	Comeaux Engineering	133 lots	Construction permit issued.	Construction permit issued.
Construction	Church Acadiana	30.073, -91.963	Engineer: Jimmy Ricks	1 lot	Construction permit issued.	Plans are approved. Construction permit has been issued.
Construction	Metairie Place Phase I	30.074975, -91.953053	Paul Miers	277 lots	Continue to build on lots.	Continue to build on lots.
Construction	Metairie Place Phase II	30.074, -91.953	Paul Miers	84 lots	Continue to build on lots.	Continue to build on lots.
Construction	Legendary Scapes	30.076057, -91.959908	Southeast Engineers	1 lot	Construction permit issued. Construction has started. Begin grading of lot.	Received revised plans. Comments sent to engineer. Awaiting response.
Construction	Southside High School Football Stadium	30.088, -91.968	Adam Latiolais	1 lot	Continue to build concession stand.	Continue to build concession stand.
Construction	Southside High School Field House	30.089197, -91.969339	AQ Studios, LLC/Ronkartz-Oestricher	1 lot	Construction permit issued.	Construction permit issued.
Construction	C'est Bon Crawfish Parking Lot Expansion	30.085305, -91.978256	Davis Design & Consulting	1 lot	Construction has started. Start grading lot & forming concrete sections.	Construction permit issued.
Construction	Rosewalk	30.085, -91.997	Novus Reb	166 lots	Continue to pave roads.	Continue to pave roads.

Phase	Project Name	Lat/Long	Firm	Number of Lots	October 2025 Status	September 2025 Status
Construction	2400 Chemin Metairie Pkwy.	30.088720, -92.004511	Hensgens Trahan Engineering Consulting, LLC	1 lot	Construction permit issued.	Construction permit issued.
Construction	Détente Lakes/Pescado Place	30.069365, -92.006895	Engineer: Spec Engineering	131 Lots	In Détente Lakes, continue to build on lots. In Pescado Place, no construction on empty lots.	In Détente Lakes, continue to build on lots. In Pescado Place, no construction on empty lots.
Construction	Caneview Estates Phase I	30.070042, -92.026532	Engineer: Spec Engineering	54 lots	Continue to build on lots.	Continue to build on lots.
Construction	Caneview Estates Phase II	30.066611, -92.000268	Engineer: Spec Engineering	83 lots	Punch list items are addressed. Lots are ready for construction.	Completed final walkthrough. Awaiting completion of punch list items.
Construction	Langlinais Estates Phase I	30.069963, -91.993153	Landmark Engineering Group, INC.	205 lots	Lots are ready for construction.	Lots are ready for construction.
Construction	Sugar Mill Villas Phase II	30.099, -92.015	Ronkartz-Oestreicher	1 lot	CO for Building 9 has been issued. Construction is complete.	CO for Building 10 has been issued. Awaiting final walkthrough of subdivision.
Construction	Sugar Mill Pond Phase 18C	30.100155, -92.013861	Hensgens Engineering	63 residential lots and 1 Multifamily residential lot	Continue to build on lots.	Continue to build on lots.
Construction	Sugar Mill Pond Phases 10A & 10B	30.098847, -92.008453	Hensgens Engineering	60 lots	Continue to build on lots.	Continue to build on lots.
Construction	Sugar Mill Pond Phases 25 & 26	30.097, -92.011	Hensgens Engineering	12 lots/26 lots	Continue to build on lots in both phases.	Continue to build on lots in Phase 25. Start construction of buildings in Phase 26.
Construction	Sugar Mill Pond Phase 27	30.097, -92.013	Novus Reb	110 lots	Continue to build on lots.	Continue to build on lots.
Construction	Sugar Mill Pond Phase 23B	30.102588, -92.008401	Novus Reb	21 units	Construction of buildings has started.	
Construction	Sugar Mill Pond Phase 15B	30.107204, -92.007750	Southern Lifestyle Development	46 lots	Continue to build on lots.	Continue to build on lots.
Construction	Cane Center	30.109, -92.009	MR Engineering & Surveying, LLC	1 lot	Continue to build on lot.	Continue to build on lot.
Construction	Metairie Centre Townhomes	30.106723, -92.017720	Teal Realty/Watson-Ricks	80 lots	Lots are ready for construction, but permits will be put on hold until address numbers at Spoonbill Dr. are corrected.	Lots are ready for construction, but permits will be put on hold until address numbers at Spoonbill Dr. are corrected.
Construction	Rouse's Building Addition	30.107636, -92.015010	High Tide Consultants, LLC	1 lot	Continue to build on lot.	Continue to build on lot.
Construction	Wendy's	30.101197, -92.016425	Southeast Engineers	1 lot	Lot is ready for construction.	Lot is ready for construction.
Construction	First National Bank of Jeanerette	30.100, -92.016	Hensgens-Trahan Engineering, LLC	1 lot	Continue construction of building.	Continue construction of building.
Construction	Cypress Gardens Phase II	30.092646, -92.019782	Hensgens Engineering	146 lots	Continue to build on lots.	Continue to build on lots.
Construction	Hidalgo Farms	30.073105, -92.024157	Hensgens Engineering	6 lots	No construction on empty lots.	No construction on empty lots.
Construction	Benson Grove	30.070042, -92.026531	Engineer: DDG	70 lots	Continue to build on lots.	Continue to build on lots.
Construction	Central Village Phase I	30.073859, -92.026947	Hensgens Engineering	37 lots	Continue to build on lots.	Continue to build on lots.
Construction	Central Village Phase II	30.073824, -92.027725	Hensgens Trahan Engineering & Company	27 lots	Start installation of curbing.	Start construction of infrastructure. Start grading lots & installing sewer pipes.
Construction	Charli's Crossing/Settlement at Grandview	30.110037, -92.029251 30.111421, -92.032317	Montagnet and Domingue	14 lots/48 lots	Continue to build on lots in both subdivisions.	Continue to build on lots in both subdivisions.
Construction	Arendelle Estates	30.111402, -92.016053	Owner/ZR Holdings LLC Engineer: Watson Ricks	10 lots	Lots are ready for construction.	Lots are ready for construction.
Design/Permitting	Verot Park Phase III	30.082633, -92.024888	Engineer: Hensgens Engineering	80 lots	FEMA has approved LOMR for Verot Park. Waiting for official letter from FEMA.	Awaiting response from engineer regarding FEMA's comments.
Design/Permitting	Chemet Properties	30.117, -92.018	Christian Armstrong	3 lots	Received revised preliminary plat. Awaiting review.	Received revised preliminary plat. Awaiting review.

Phase	Project Name	Lat/Long	Firm	Number of Lots	October 2025 Status	September 2025 Status
Design/Permitting	Paradise Grille	30.101, -92.016	Southeast Engineers	1 lot	Comments issued to engineer. Awaiting response.	Comments issued to engineer. Awaiting response.
Design/Permitting	Sugar Mill Pond Phase 10C	30.099099, -92.010898	Hensgens Trahan Engineering Consulting, LLC	36 lots	Received comment response. Awaiting review.	Received comment response. Awaiting review.
Design/Permitting	Sugar Mill Pond Phase 23B	30.102548, -92.008431	Christian Armstrong	1 lot, 21 units	Received construction plans. Awaiting review.	Received construction plans. Awaiting review.
Design/Permitting	Lafayette Orthopedic Surgeons	30.099330, -92.016025	Hensgens Trahan Engineering & Company	1 lot	Comments issued to engineer. Awaiting response.	Comments issued to engineer. Awaiting response.
Design/Permitting	Mon Cherie Phase II	30.078268, -91.996587	Comeaux Engineering	77 lots	Awaiting submittal of construction plans.	Awaiting submittal of construction plans.
Design/Permitting	Grab-N-Geaux	30.077050, -91.955940	Michael P Guidry	1 lot	Comments issued to engineer. Awaiting response.	Received construction plans. Comments issued to engineer. Awaiting response.
Design/Permitting	Sugar Mill Pond Phase 28	30.100342, -92.009758	Architect: Parish Architecture / Engineer: Naomi Dominique	1 lot	Comments issued to engineer. Awaiting response.	Received construction plans. Awaiting review.
Design/Permitting	Sugar Mill Pond Phase 29	30.098628, -92.005446	Hensgens Trahan Engineering & Company	42 lots	Received construction plans. Awaiting review.	
Design/Permitting	D-Bat Indoor Batting Facility	30.085888, -91.996111	Ragin Engineering LLC	1 lot	Received construction plans. Awaiting review.	