

**DSA PROJECT STATUS  
CITY OF YOUNGSVILLE  
June 2026**

1. **Wastewater Treatment Plant (WWTP) Upgrade:** The Notice to Proceed was issued with an effective start date of October 13 with a one-year completion time. Progress and anticipated work is as follows:
  - Material deliveries continue. At this time, most of the reinforcing steel has been delivered to the site and a considerable amount of site piping also
  - Contractor continues to form up the PTU vertical walls. John Juneau indicated that he expects to pour concrete for the walls within the next two weeks.
  - The SBR excavation and embankment is very near complete. The Contractor has one more lift to perform before the subgrade is at a point where SBR construction can begin. With the frequent rains this month, dirt work associated with the SBR construction was delayed
  - The lean concrete working bottom should be in place next week for the SBR. The Contractor indicated that they hope to pour at least part of the SBR floor by the middle June. If things go well, the SBR bottom can be complete by the end of the month. Afterwards, the contractor will begin on the SBR walls.
  - The crew working on the PTU plans to either begin the flow distribution box or site piping once the PTU concrete has been poured. This most likely will not happen until sometime in July
  
2. **New Water Treatment Plant:** Contracts are being executed and recorded. Contractor is completing paperwork required by the LDH loan.
  
3. **Sugar Mill Pond Pump Station Upgrade:**

A parallel force main is being planned to serve growth in Sugar Mill Pond. We continue to work on the plans and awaiting gas line letter of no objection and funding.
  
4. **Pump Station #5 Upgrade:** This project entails upgrading Pump Station #5 on the Youngsville Highway across from Nunu's to handle sewer flow from new developments in this area. We have received the LDH permit and are preparing final documents to bid this project, and awaiting funding.
  
5. **Pump Station Upgrades for WWTP upgrade:** We are completing plans to upgrade Pump Station 8 (Durel/Beau Jardin) and 17 (Fieldcrest); the upgrades are necessary due to the increase in head conditions posed by the upgrade of the wastewater plant. LDH permit has been approved. We should advertise for bids shortly. Pump Station 1 (Church St) will be upgraded by changing the impellers. One impeller is being installed and the other should be done the week of April 8-12.