

**DSA PROJECT STATUS
CITY OF YOUNGSVILLE
January 2025**

1. **Wastewater Treatment Plant (WWTP) Upgrade:** We are working on revising the scope and re-bidding. We plan to advertise for bids in early March.
2. **Sanitary Sewer Collector Pump Stations and Upgrades:** This entails the upgrading Pump Station #4 on Iberia Street, which has obsolete equipment and is located in the floodway. LA Contracting Enterprise has installed the new wet well and valve pit; they are working on the piping and awaiting pump delivery. The construction of the upgrade of Pump Station #3 on Young Street was awarded to Southern Constructors. Pump equipment delivery has been delayed and they now expect to receive them in April. Then they will mobilize to work.
3. **New Water Treatment Plant:** The contract for this work was awarded to NCMC, LLC. The building slab is done and they will begin the building frame up. Fencing installation is delayed due to Pump Station 4 construction. The gates will be installed this month and the site secured for Mardi Gras. The generator has been installed. Construction is expected to be complete in September.
4. **Sugar Mill Pond Pump Station Upgrade:**

A parallel force main is being planned to serve growth in Sugar Mill Pond. We are preparing the plans, and plats for securing servitudes.
5. **Water Line Interconnections:** This project entails constructing water line connections to allow the new water plant to serve the southern parts of the City. This funding is through Capital Outlay. This project bids February 4.
6. **Pump Station #5 Upgrade:** This project entails upgrading Pump Station #5 on the Youngsville Highway across to handle sewer flow from new developments in this area. Design has begun; DSA is evaluating options for upgrading this pump station.