

DSA PROJECT STATUS
CITY OF YOUNGSVILLE
February 2026

1. **Wastewater Treatment Plant (WWTP) Upgrade:** The Notice to Proceed was issued with an effective start date of October 13 with a one-year completion time. The contractor has mobilized to begin work, which includes preparation of the site for the construction of sequencing batch reactors.
2. **New Water Treatment Plant:** Construction is substantially complete. The service area has been expanded. Remaining work includes getting the generator fully tested on March 16 (it is on line, just completing full load test), and addressing the punch list. We are awaiting LDH concurrence to advertise for bids to install a fourth filter to allow for additional service area expansion.
3. **Sugar Mill Pond Pump Station Upgrade:**
A parallel force main is being planned to serve growth in Sugar Mill Pond. We are working on the plans and awaiting gas line letter of no objection. The servitudes have been secured.
4. **Pump Station #5 Upgrade:** This project entails upgrading Pump Station #5 on the Youngsville Highway across from Nunu's to handle sewer flow from new developments in this area. We have received the LDH permit and are preparing final documents to bid this project, and awaiting funding.
5. **Pump Station Upgrades for WWTP upgrade:** We are preparing plans to upgrade Pump Station 1 (Church), 8 (Durel/Beau Jardin) and 17 (Fieldcrest); the upgrades are necessary due to the increase in head conditions posed by the upgrade of the wastewater plant. Plans are being prepared and permitted.