		Ongoing		City of Beaum	ont ate - February 2021	
Project	Phase	Completion/Duration		Budget	Funding Source	1
Public Facilities and Plans				Dudget		
City Hall and Building B Renovations	Design	6 months	\$	1,000,000	Basic Services DIF	Working on staff layout for offices
General Plan Update	Completed	Completed	\$	858,761	General, GP DIF	Ready to be closed in March 2021
					Fire DIF, General Fund,	Working through environmental, I
Potrero Fire Station	Final Design/Bid	Spring 2021	\$	8,650,000	Bonds	2021
New Police Station Feasibility Study	Draft RFP	Spring 2021	\$	250,000	Police Fac DIF	Preparing RFP for release April 20
						Removing old roof equipment, Aw
Police Station Renovations	Construction	Spring 2021	\$	250,000	CFD	completed, Carpet to follow in bu
						Award roofing contract Feb 2021,
Fire Station Renovations	Construction	Spring 2021	\$	250,000	CFD	funds permit
Housing Code Updates	In process	Fall 2021	\$	160,000	SB2 Grant	Awarded Oct 20th, completion Oc
Housing Element Updates	In process	Fall 2021	\$	150,000	LEAP Grant	Awarded Oct 20th, completion Oc
					STA & Volkswagon	
Electric Shuttle Vehicles	RFP	Mid 2021	\$	300,000	Grant	Waiting on state to issue letter, st
EV Charging Station	Completed	Completed	\$	371,870	Grants	Ready to be closed In March 2021
						Working with Sempra on scope an
						agreement, completed survey and
CNG Station	Design	Summer 2021	\$	1,941,795	Grants	agreements to come before the Ci
Sı	ıb-Total		\$	14,182,426		
Recreational Facilities						
Rangel Park Renovations- Phase 1	Completed	Completed	\$	521,470	CDBG	Ready to be closed in March 2021
Rangel Park Splash Park	Design	Spring 2021	\$	500,000	Neighborhood Park DIF	Working on conceptual design for
Nicklaus Park Splash Park	Design	Spring 2021	\$	850,000	Neighborhood Park DIF	Working on conceptual design for
						Working on conceptual design for
Stewart Park Splash Park	Design	Spring 2021	\$	1,145,000	Community Park DIF	report underway, pool demo com
Nicklaus Park Skate Park	Design	Spring 2021	\$	300,000	Rec Facilities DIF	Working on conceptual design, soi
Stewart Park Skate Park	Design	Spring 2021	\$	250,000	CFD	Overall park concept approved by
Playground Shade Structures- Phase 1	Design	Spring 2021	\$	250,000	CFD	Working on conceptual design, pri
Rangel Park- Phase 2 Elect, lights, playground	Design	Spring 2021	\$	630,000	CFD, CDBG	geotech, soils report completed la
Nicklaus Park Support Building for Leagues	Design	Fall 2021	\$	300,000	Rec Facilities DIF	Design to begin in Fall 2021
Sports Park Support Building for Leagues	Design	Fall 2021	\$	300,000	Rec Facilities DIF	Design to begin in Fall 2021
Nicklaus Park Field Lighting and Field Expansion	Design	Fall 2021	\$	900,000	Regional Park DIF	Design to begin in Fall 2021
						Park concept approved by CC, Pro
						timing development underway, st
Stewart Park Redevelopment	Design/Construction	Spring 2021	\$	2,000,000	CFD	buildings
Sports Park Field Lighting and Field Expansion	Design	Fall 2021	\$	1,000,000	Regional Park DIF	Design to begin in Fall 2021
Sı	ıb-Total		\$	8,946,470		
Wastewater Utilities						
	Construction	Comt 2021	÷	(7 225 407	Danda DIE CED	Phase 1 under construction to be
W/W/TD Expansion and Roney ation		Sept 2021	\$	67,235,187	Bonds, DIF, CFD	along with UV Replacement, Proje
WWTP Expansion and Renovation	Construction	•			Danda DIE CED	
WWTP Expansion and Renovation Brine Line Construction	Construction	Sept 2020	\$	40,572,639	Bonds, DIF, CFD	Completion in June 2020, permit r First I&I project on Wellwood for a

Comments

es and associated mechanical items

Bid March 2021, Open Bids May 2021, Award contract June

2021, Award contract June 2021

Award roofing contract March/April 2021, gate upgrades building

1, electrical upgrades, parking area to follow, fence facility is

Oct 2021 Oct 2021

state is behind due to Covid

21

and estimated construction costs, WM on lease nd working on prelim engineering. Staff expects for these City Council in the summer of 2021.

1

or CC Presentation, soils report underway

or CC Presentation, Soils report underway

or CC Presentation, overall park concept approved at CC, soils mpleted

soils report underway

by CC, conceptual work with vendors will be underway

pricing and bidding

last week

roject budget development underway, Project construction street vacation underway, asbestos report receivedfor demo of

e completed November 2020, Phase 2 construction underway oject anticipated completion Sept 2021

t received, Brine Flowing, finalizing payment for retention or a collasped line estimated to be \$50,000. Staff looking to ns to be able to narrow I&I per basin

Seneca Springs Lift Station Construction	Completed	Completed	\$ 200,000	WW	Ready to be closed in March 2021
PLC Upgrade Design	Construction	Fall 2021	\$ 50,000	WW	Construction kick off meeting held
PLC Upgrade Construction	Construction	Fall 2021	\$ 700,000	WW, CFD	Construction kick off meeting held WQMP to be done at end of WWT
WQMP & WWTP Permit	In process	Fall 2021	\$ 50,000	WW	issued to date Hydraulic Model, Lift Station Analy
WW System Master Plan	In process	Mid 2021	\$ 350,000	WW	workshop Spring 2021
Sub-Tota	al		\$ 109,357,826		
Street and Drainage					
Oak Valley Pkwy Expansion I10-Desert Lawn Phase 2	Design	Spring 2021	\$ 600,000	R&B DIF	RFP to be released early 2021, con
				Grants, Developer	Bridge deck Phase 1 construction of
Potrero Interchange Phase 1 & 2	Design - Phase 2	TBD	\$ 66,600,664	Contributions	CalTrans certification, applying for
Penn Ave Ramp Additions	Design	TBD	\$ 3,950,000	R&B DIF	Updating traffic operations assessi Comments returned from CalTrans
Penn Ave Widening Project	Design	Spring 2021	\$ 4,018,000	TUMF, R&B DIF	bid April 2021
Penn Ave Grade Seperation	Design	TBD	\$ 1,500,000	Railroad DIF	Preliminary design done; Need an Study and construction to take pla (traffic study submitted to CalTran Study underway with consultant),
Citywide Traffic Signal Upgrade & Capacity Impv Phase 1	Design	Spring 2021	\$ 150,000	Traffic Signal DIF	are available)
Annual Street Program 20/21	Design/Bid	Spring 2021	\$ 1,530,000	Measure A, SB1	Completing List of Streets, utility n
Oak Valley / I10 Interchange Design	RFP for Consultant	Spring 2021	\$ 7,000,000	TUMF, Grants	Plan to release RFP for Design Con
Slurry Seal 18/19	Completed	Completed	\$ 600,000	SB1, Measure A	Ready to be closed in March 2021
Street Rehab - Alley	Completed	Completed	\$ 34,476	Alley DIF	Ready to be closed in March 2021
Beaumont Ave Rehabilitation	Completed	Completed	\$ 1,953,000	SB1, Measure A	Ready to be closed in March 2021
Slurry Seal 19/20	Completed	Completed	\$ 1,000,000	SB1, Measure A	Ready to be closed in March 2021
Street Rehabilitation	Completed	Completed	\$ 466,647	SB1, Measure A	Ready to be closed in March 2021
					Scheduled to review findings of re
2nd Street Extension Feasibility/ Design	Design	Completed	\$ 200,000	R&B DIF	next step
					Good amount of work complete, c
Mid Year Street Enhancement Program	Construction	Spring 2021	\$ 3,500,000	General Fund	warmer weather
Beaumont Master Drainage Plan- Line 2 Stage 1	Design	Fall 2021	\$ 5,000,000	Grant	Engaged consultant December 202
Sub-Toto	al		\$ 98,102,787		
GRAND TO	DTAL		\$ 230,589,509	All	

21

eld 2/3/21. Estimate this to be a 8 month project. eld 2/3/21. Estimate this to be a 8 month project. NTP project, WWTP permit submitted to RWQB - No new permit

alysis and CIP all provided as part of master plan, looking for a

- onstruction late 2021 n completed, Phase 2 ramp design completed and waiting for grant funding for Phase 2
- ssment to give to CalTrans for Aux Lane
- ans/ RR, Environmental wrapping up, final draft plans underway,

an additional \$1M for final design

- place in the following order as funds allow: Beaumont Ave/ 1st. rans for approval on construction), Beaumont Ave/ 6th (Traffic t), Beaumont Ave/ Cougar Way (work will be started when funds
- y notifications, bid and construction late Spring 2021 onsultant in Spring 2021
- 1
- 1
- 1
- 1
- 1
- report with the CC in March 2021 and received directions for
- contractor ready to begin slurry seal applications depending on

2020, Kick off in Feb 2021

City of Beaumont Completed Projects - FY2017 to Current

	ipleted Projects - 112017 to current		
Completed Projects:		Cost	Funding Source
Public Facilities			-
CNG Land Purchase	\$	2,508,900	RCTC Grant, WW
Police Annex	\$	41,300	Grants, Forfiture
City Hall Council Chambers	\$	325,000	PEG Funds
Security Infrastructure Upgrades	\$	40,000	General
			General, Public Safety
PD Server Room	\$	54,000	CFD
City Hall Campus Plan	<u>\$</u>	200,000	Basic Services DIF
Sub-Total	\$	3,169,200	
Recreational Facilities			
Swimming Pool Renovations	\$	20,477	CFD Capital
Sub-Total	\$	20,477	
Wastewater Utilities			
Seneca Springs Lift Station- Feasibility Study	\$	100,000	WW Fund
Sub-Total	\$	100,000	
Street and Drainage			
Xenia Ave Street Rehabilitation	\$	393,337	Gas Tax
Brookside Slurry Seal	\$	115,380	SB1
8th Street Rehabilitation	\$	440,912	Gas Tax, Grant
Sidewalk Improvements	\$	219,185	CDBG
			R&B DIF, Traffic Signa
Oak Valley/ I-10 Traffic Signals	\$	1,490,500	DIF, Grant
Oak Valley Pkwy Rehabilitation	\$	1,191,660	R&B DIF
California Grade Sep Prelim Design	\$	1,500,000	Railroad DIF
Sub-Total	\$	5,350,974	
GRAND TOT	AL \$	8,640,651	