

MEETING AGENDA

	County, Florida
Subject:	Conway Projects Status Meeting – Feasibility Study and Design Services – Orange
From:	Mike Hardin, PhD, PE, CFM; Nick Hartshorn, PE; Karli Mahoney, EI; – Geosyntec Consultants
To:	Meeting Attendees
Date:	13 June, 2023

- Meeting Introductions
 - Project Team
 - Geosyntec Consultants, Inc.
 - Orange County
- Projects Overview
 - Subbasin CON0460
 - Status: Existing conditions model complete excluding the addition of the proposed construction located north of project location.
 - Original concept: Upflow filter using bio-sorption activated media (BAM).
 - Concept evaluation: Based on the proposed construction located to the north, the upflow filter would be in conflict and an alternative location will need to be evaluated.
 - Proposed concept: Relocate the upflow filter to a new location.
 - Additional scope will be required to evaluate a new location for the upflow filter.

• Subbasin CON0290

- Status: Existing conditions model complete, beginning stages of proposed conditions evaluation.
- Original concept: Baffle box with an upflow media filter.
- Concept evaluation: Original project location has been deemed unsuitable due to anticipated tailwater conditions at Lake Conway.
- Proposed concept: Relocate the system further upstream in the ditch located north of McCoy Road before the entrance to the channel.
- Additional topographic survey will be required at the new location.
- Additional ecological assessment may be necessary at the new location.

Feasibility Study and Design Services Status Meeting – 13-Jun-23 Page 2



• Subbasin CON0270

- Status: Existing conditions model complete, beginning stages of proposed conditions evaluation.
- Original concept: Baffle box with an upflow media filter.
- Concept evaluation: Original concept of baffle box with an upflow media filter was deemed unsuitable due to tailwater conditions at Lake Conway.
- Proposed concept: Install inlet baskets at the three inlets located in the project area instead.
- Schedule
- Question and Answer