

### BACKGROUND

- Ellison on the Plaza Project
  - Relocation of Economic Development, Development Services,
    Engineering, Building Permits, and Utility Billing 311
  - 114 W. Ellison (Annex) to be demolished and repurposed
  - Human Resources and Information Technology will relocate to City Hall
  - Renovations are required at City Hall to house new staff

### ARCHITECTUAL AGREEMENT

On February 7, 2022, City **Council approved a** contract with Brinkley **Sargent Wiginton for** professional services for minor and major renovation options and estimated costs for city hall.



# ORIGINAL FUNDING

### Design

• \$318,000 - Cash

#### Construction

• \$2,500,000 - Cash



### **NEEDS ASSESSMENT**

BSW completed an assessment of current and future needs of all departments to be housed in City Hall.

- Existing City Hall Square Footage could accommodate 7-10 additional years of staff growth.
- Space is not sufficient beyond 10 years.

Based on assessments, BSW provided 3 options for consideration.



### Estimated Cost \$1,304,000


- HVAC Upgrades
- New HR Space
- Updated Bathrooms



#### **Estimated Cost**

\$2,545,000

- HVAC Upgrades
- New HR, PIO, IT Space
- Update Bathrooms





**Estimated Cost** 

\$6,301,000


Complete Update to Building





### **COUNCIL RECOMMENDATION**


On August 15, 2022, City Council directed staff to design and bid for Option 2 with Add. Alternates for the bathroom remodel and additional City Council work area.



#### **Estimated Cost**

\$2,545,000

- HVAC Upgrades
- New HR, PIO, IT Space
- Update Bathrooms





## UPDATE

#### Design

• Option 2 - 95% Complete

During Budget deliberations this summer, Council expressed interest in a reduced scope for City Hall.

**Funding Change** 

- Original \$2,500,000
- Updated \$1,400,000



Discuss Design Options based on updated funding

#### **Estimated Cost**

\$1,141,925 Includes Construction & FFE

- HVAC Upgrades
- IT and PIO to utilize existing space. (Minor Work to be Completed by City Staff)
- New area for HR and bathroom remodel






#### **Estimated Cost**

\$1,552,355 Includes Design, Construction, and FFE

- IT, PIO, and HR to utilize existing spaces. (Minor Work to be Completed by City Staff)
- New Council Workroom, new area for City
   Secretary and bathroom remodel



#### **Estimated Cost**

\$600,000 Includes Minor Construction and FFE

- HVAC Upgrades
- Minor Bathroom Updates
- Utilize all existing space with minor construction work to be completed by City Staff.
- CSO would relocate to existing Utility Billing and Permitting.

CMO would relocated to CSO HR to relocated to CMO





### **TIMELINES**

1 DESIGN

Complete by December 2023

#### CONSTRUCTION

Start in February 2024

Complete by August 2024

**3** CONSTRUCTION

Start in December 2023

Complete by February 2024

2 DESIGN

Completed by April 2024

**CONSTRUCTION** 

Start in May 2024

Complete by November 2024



# DISCUSSION

QUESTIONS?

