



GREEN RIBBON CONTRACT

PARK BOARD-JULY 11,2024

STAFF CONTACT: JEN BASHAM, DIRECTOR OF PARKS AND RECREATION

PRESENTATION POINTS

1. BACKGROUND
2. SCOPE
3. BUDGET
4. TIMELINE
5. DIRECTION



What is Green Ribbon?

The Green Ribbon program is a TxDot grant created to improve the visual character of our corridors and minimize the negative impacts of air pollution through the planting of trees and shrubs.



SCOPE

The area of focus for this project is located at Northwest John Jones at the from Wilshire to S Towne Crossing.

Once completed the City will be responsible for maintaining the landscape bed.



Location Map

Burleson Green Ribbon - NW John Jones Dr
FY2024 Application



BUDGET

Green Ribbon requires design and construction administration to be completed by the municipality and the cost of construction will be funded through the grant.

Design contract with Kimley-Horn-
\$90,000

Grant Award-\$400,000

This project will be state let



Green Ribbon Project - Burleson NW John Jones Beautification Improvements		Finish														2025											
Description				J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
Project Set-Up Phase																											
Execute TXDOT Amended Funding Agreement																											
TXDOT: Award Letter to Burleson	4/24/2024																										
TXDOT: Funding Agreement to Burleson	5/30/2024																										
Burleson Council Approval of TXDOT Funding Agreement and Kimley-Horn Contract	7/22/2024																										
Design and Bid Phase																											
City of Burleson: Contract to Kimley-Horn	7/31/2024																										
City of Burleson: Design Contract Execution	8/1/2024																										
Kimley-Horn: 60% Design Plans and Environmental Documents	11/4/2024																										
<i>TXDOT Review 60% Plans (approx. 1 month review)</i>	<i>12/9/2024</i>																										
Kimley-Horn: 90% Design Plans and Specification Development	1/3/2025																										
<i>TXDOT Review 90% Plans (approx. 1 month review)</i>	<i>2/7/2025</i>																										
Kimley-Horn: 95% Design Plans and Specification Development	3/10/2025																										
<i>TXDOT Review 95% Plans</i>	<i>4/7/2025</i>																										
<i>Final Construction Document Submittal</i>	<i>4/21/2025</i>																										
<i>Environmental Clearance</i>	<i>4/21/2025</i>																										
District Approval (4 month timeframe) - Letting Date	5/19/2025																										
Burleson Council Award of Construction Contract	6/2/2025																										
Construction Phase																											
Mobilization	6/23/2025																										
Fine Grade and Prepare Landscaped Areas	7/25/2025																										
Irrigation Installation	8/25/2025																										
Landscaping and Amenities Installation	9/20/2025																										
Project Punchlist	10/15/2025																										

TIMELINE

DIRECTION

Staff recommends
recommending awarding
the design contract with
Kimley Horn in the
amount of \$90,000 for
the 2024 Green Ribbon
Grant