
Animal Shelter Advisory Committee

DEPARTMENT: Animal Services
FROM: Lisa Duello, Neighborhood Services Director
MEETING: August 9, 2022

SUBJECT:

Receive a report and hold discussion regarding the status of the construction of new isolation area. *(Staff Contact: Lisa Duello, Neighborhood Services Director)*

SUMMARY:

Since our last ASAC meeting in March the May 2022 completion had been changed. There have been significant setbacks due to material backorders therefore, the completion is estimated for October 2022.

However, significance progress has been made outlined in the following timeline:

- March – foundation completed
- April – May – material backordered
- June – Exterior wall and outside kennels completed
- July –
 - roof steel installed
 - interior walls framed
 - insulation installed
 - plumbing and electrical installed in walls
 - roof insulation and completion

There have been two (2) change orders that included the installation of additional outside water hose connections and redesign and addition of outside kennels.

OPTIONS:

N/A – informational only

RECOMMENDATION:

There is no action required of the committee; this item is informational only and for general discussion.

PRIOR ACTION/INPUT (Council, Boards, Citizens):

N/A

FISCAL IMPACT:

Budgeted Y/N: Y

Fund Name: 2019 CO Bonds

Account #s: 359-4024-439.72-98

Amount: \$928,394.09 Project (if applicable): AS1901

STAFF CONTACT:

Lisa Duello
Neighborhood Services Director
lduello@burlson.tx.com
817-426-9841