



ANIMAL ISOLATION AREA EXPANSION







STATUS OF CONSTRUCTION



MARCH

Foundation complete



APRIL - MAY

Materials back ordered



JUNE

Exterior walls complete



JULY

Interior walls framed

PROGRESS PHOTOS



16 PIERS



PLUMBING



FLOOR DRAINS



ROOM STRING LINES

PROGRESS PHOTOS



**FOUNDATION
PREP**

February 28, 2022



**FOUNDATION
CARDBOARD VOID
FORMS**

March 1, 2022



**FOUNDATION
REBAR AND SLIP
PLASTIC SHEETING**

March 2, 2022



**FOUNDATION
TROWELING**

March 4, 2022



**COMPLETED
FOUNDATION**

March 4, 2022

PROGRESS PHOTOS



CMU BLOCK GOING UP

June 15, 2022



KENNELS BEING BUILT

June 30, 2022



KENNELS INSIDE

July 3, 2022



INSULATION INSTALLED

July 8, 2022



INSULATION

July 8, 2022

PROGRESS PHOTOS



PLUMBING IN WALLS

July 12, 2022



PLUMBING

July 12, 2022



ELECTRICAL

July 25, 2022



OUTSIDE

July 25, 2022

PROGRESS PHOTOS



**OUTSIDE DAY PLAY
YARD**

November 1, 2022



**OUTSIDE DAY PLAY
YARD**

November 1, 2022



**OUTSIDE DAY PLAY
YARD**

November 1, 2022



**BREEZEWAY BETWEEN
BUILDINGS**

November 1, 2022

PROGRESS PHOTOS



DOG PREP ROOM

November 1, 2022



KENNELS INSIDE

November 1, 2022



KENNELS OUTSIDE

November 1, 2022



**INSIDE / OUTSIDE DOG
DOOR**

November 1, 2022

PROGRESS PHOTOS



HALLWAY

November 1, 2022



MOP / UTILITY ROOM

November 1, 2022



EXAM ROOM SINKS

November 1, 2022



**EXAM ROOM TABLE
/DRUG BOX**

November 1, 2022

PROGRESS PHOTOS



CAT ROOM SINKS

November 1, 2022



CAT ROOM WINDOWS

November 1, 2022



CAT ROOM CAGE BANK

November 1, 2022

TIMELINE



QUESTIONS/COMMENTS



LISA DUELLO

Neighborhood Services Director

817-426-9841

lduello@burlesontx.com

