

## NW Sierra Street Pavement & ADA Improvements PH 2

NW 36th AVE to NW 28th AVE

Project Type: Pavement Preservation (Streets)

Total Project Cost: \$944,855

Project Timeline: Dec. 2022 – Sept. 2023

## **Project Description**

This Project was part of the 2023 Pavement Preservation Program. Work consisted of restoring the asphalt surfacing along NW Sierra Street from NW 36<sup>th</sup> AVE South to NW 28<sup>th</sup> Avenue and bringing pedestrian facilities up to current ADA Standards. This project was the final segment of roadway to improve the NW Sierra corridor from NW Lake Road to NW 23<sup>rd</sup> Avenue.

## **Project Details and Benefits**

- Removed 20+ year old asphalt surfacing originally designed for Local Road standards which was failing under current traffic loading.
- Project Increased the roadways structural pavement section (thickness) to meet current Arterial Road standards.
- Improved ADA curb ramps and enhanced pedestrian access.

## **Project Funding**

Project Phase	Year	General Fund (Street/ADA)	Total
Design (HHPR Inc.)	2023	\$106,970	\$106,970
Construction	2023	\$837,885	\$837,885
Total		\$944,855	\$944,855
Original Budget Estimate			\$1,000,000



