

Park at Rispin Mansion

City Council – May 8, 2025



• Original Bid Process: February 2023

Project Overview

- Negotiated Contract: \$949,000 awarded to Betz Works (March 28, 2024)
- Funding Sources:
 - \$178,000 from Proposition 68 grant
 - Remaining from City funds
 - Initial Scope Adjustments: Certain enhancements removed to stay within budget

Park at Rispin Mansion Update Construction Progress

Start Date: Spring 2024

• Grading restrictions

Challenges Encountered

- PG&E utility delays
- Seasonal weather conditions causing work pauses

Change Order No. 1: \$50,000

- Underground utility work
- ADA paving





Galaxy A13 5G

Park at Rispin Mansion Update Measure Q Funding

Approved by Countywide Voters November 2024

 Supports wildfire prevention, clean water, parks, trails, beach cleanup, and habitat restoration

Annual Allocation to Capitola \$200,000

 Available in FY 2025–26 Proposed Budget: ~\$50,000





Park at Rispin Mansion Update Proposed Enhancements (Change Order No. 2)



Enhancements - \$50,000

- Stamped concrete at fountain, amphitheater, and sundial plaza
- Sundial installation
- Oval and connector pathways in stamped concrete

Benefits

- Visual Appeal: Mimics pavers
- **Durability:** Low-maintenance, long-lasting materials
- **Cost Savings:** Avoids future mobilization costs
- Usability: Improved path access

Park at Rispin Mansion Update Proposed Enhancements (Change Order No. 2)





Park at Rispin Mansion Update Proposed Enhancements (Change Order No. 2)







Park at Rispin Mansion Update Additional Elements Outside Current Scope



Element	Estimated Cost
Acanto Fountain Emitter	\$7,000
Bike Post Bollards (5 units)	\$7,000
Ceramic Plant Containers (4 units)	\$7,000
Ceramic Urns (2 units)	\$2,000
Game Table with Benches	\$42,000
Oak Leaf Fountain Emitter	\$3,000
New Arbor with Columns	\$82,000
Bocce Ball Court	\$53,000
Additional Planting	\$20,000
Total	\$223,000

Park at Rispin Mansion Update Fiscal Impact





Park at Rispin Mansion Update Remaining Project Timeline



Mid-May: U trenching a grading	nd insta utilit	dscape allation and Sy nections	Landscaping, electrical work, and final site improvements	Project completion
May		June	July	Early August

Recommendation

Authorize staff to approve Change Order No. 2 to construction contract with Betz Works for Park at Rispin Mansion Project in the amount of \$50,000 for additional site work utilizing available Measure Q funds.

