

**Town of Century
Grant Summary Sheet
5/6/2026**

No.	Grant Name	Scope of Work	Primary Funding Source	Grant Amount (Budget)	Contract Amount (Awarded)	Grant Authorization Date	Expiration Date	Status of Work	Milestone Anticipated Completion Dates					Contractor	Status
									Survey	Design	Permitting	Bidding	Construction		
AWARDED FUNDING															
1	Miscellaneous Wastewater Improvements - Phase II (WW170301) Lift Station Rehabilitation	Prison LS (#1) Rehab Including Bar Screen and Generator, Century Woods LS (#5), Highway 4 West LS (#8), Jefferson Avenue LS (#16), Pond and Jefferson LS (#20)	FDEP - SRF (90% PF, 10% Loan)	\$3,365,175.00	\$3,365,175.00	August 31, 2022	August 15, 2026	Under Construction	Complete	Complete	Complete	Complete	5/25/2026	Talcon Group, LLC	Construction is nearing completion and is approximately 90% complete. The Contractor is finalizing the work on Lift Station No. 1 at the prison. All other lift stations are complete and in service. Construction may need to extend for another 30 days as the Contractor awaits FPL to install the correct power service to LS #1.
2	Miscellaneous Wastewater Improvements - Phase II (WW170301) WWTP Improvements	WWTP Improvements to Include Sludge Screw Press, Filter Repair, New Motor Control Center, Grit Removal System, Tankage Coating/Crack repairs, and other miscellaneous improvements throughout the plant.	FDEP - SRF (90% PF, 10% Loan)	\$5,500,161.00	\$5,577,446.00	August 31, 2022	August 15, 2026	Under Construction	Complete	Complete	Complete	Complete	8/21/2026	Talcon Group, LLC	Construction is underway and approximately 70% complete. The Contractor is complete with all work within the concrete tanks. They are finalizing the filter repairs and awaiting delivery of some electrical components to complete the remaining electrical work. The completion of the sludge press installation will extend into early 2027 and is dependent on the proposed September 2026 delivery date.
3	Well Rehabilitation (Well No. 1, 2, & 3) (LPA 0150) - Electrical Work	Replacement of the electrical system	State Legislature via FDEP	\$264,877.00	\$264,877.00	October 13, 2021	September 30, 2026	Under Construction	Complete	Complete	Complete	Complete	6/21/2026	Dunaway Electrical Services, Inc.	Construction is underway and approximately 70% complete. Once the new lime feed equipment is delivered and installed, the electrical can be finalized.
4	Well Rehabilitation (Well No. 1, 2, & 3) (LPA 0150) - Building and Site Renovations	Numerous site and building improvements	State Legislature via FDEP	\$203,576.00	\$334,707.00	October 13, 2021	September 30, 2026	Under Construction	Complete	Complete	Complete	Complete	6/21/2026	Evans Contracting, Inc.	Construction is underway and approximately 60% complete. The contractor is awaiting delivery of the lime equipment to complete the installation.
5	Well No. 2 Lime Feed System	Replace the existing Lime Feed System at Well No. 2	FDDEP NW Florida Water Supply Pilot Grant	\$40,000.00	N/A	July 1, 2024	September 30, 2026	Under Construction	N/A	N/A	N/A	N/A	6/21/2026	Evans Contracting, Inc.	The new lime machine was incorporated into the existing Well No. 2 project and grant. It will be completed as part of the building rehabilitation work at Well No. 2 and is tracking along the same schedule.
6	Well No. 3 Replacement and Well Building Rehab	Install a new production well and rehabilitate the existing water treatment plant at the prison (Well No. 3)	FDDEP NW Florida Water Supply Pilot Grant	\$1,360,500.00	TBD	July 1, 2024	June 30, 2027	Awaiting SRF Funding Approval See Item 10 below.	Complete	Complete	Complete	TBD	TBD	TBD	This Grant will be leveraged with LPA 484 and with a future SRF Grant to fund all of the needed work at Well No. 3.
7	Well #3 Replacement (LPA 0484)	Construction of New Well at the Prison	State Legislature via FDEP	\$628,500.00	TBD	November 30, 2023	June 30, 2027	Awaiting SRF Funding Approval See Item 10 below.	complete	complete	complete	Complete	TBD	TBD	This Grant will be leveraged with the FDEP Pilot Grant and with a future SRF Grant to fund all of the needed work at Well No. 3.
8	Water Meter and Service Replacement (LPA 0284)	Replacement of water service lines and meters throughout the system	State Legislature via FDEP	\$1,301,892.00	\$1,374,451.00	June 1, 2023	February 28, 2027	Under Construction	complete	complete	Complete	Complete	6/6/2026	L&K Contracting Company, Inc.	Construction is nearing completion. The contractor is addressing punch list items, r4elocating a few additional meters as requested by the Town staff and finalizing the training scheduling and hardware delivery.
9	Freedom Road Bridge (G2P32)	Replacement of Freedom Road Bridge	State Legislature via FDOT	\$1,297,000.00	TBD	October 30, 2023	October 31, 2026	Pre-Construction	complete	complete	Complete	Complete	TBD	F&W Construction Company, Inc.	The project has been awarded and construction will begin as soon as the Town/County can get a CEI consultant hired.
10	Miscellaneous Water System Improvements	Tedder Road BPS, Water service Line Replacement, Well No.1 Rehab, Well No. 2 SCADA, Well No. 3 Replacement/Rehab, Billing Software Upgrade	FDEP SRF	\$9,100,000.00	TBD	February 11, 2026	TBD	Grant/Loan Agreement Preparation	complete	complete	Complete	TBD	TBD	TBD	Completing the Loan Application so that the agreement can be completed and work can be authorized and Bid.
TOTALS =				\$23,061,681.00											
FUNDING APPLIED FOR															
	RIF Grant through USDA	Lift Station Rehabilitation													
	Multiple Legislative Appropriations	Lift Station rehabilitation, New Motor control center at the WWTP, Inflow and Infiltration study of the Town's collection system													
	HMGP (Hurricane Helene)	Generators at City Hall and Maintenance Shop													
	Federal Appropriation	Sewer Improvements (LS and WWTP work)													
TOTALS =				\$0.00											

Definitions
LPA - Legislative Appropriation
CDBG - Community Development Block Grant
DEO - Department of Economic Opportunity, aka Florida Commerce
FDEP - Florida Department of Environmental Protection
WWTP - Wastewater Treatment Plant
LS - Lift Station
FEMA - Federal Emergency Management Agency
ACOE - US Army Corp of Engineers
SRF - State Revolving Fund
NWFWD - Northwest Florida Water Management District