



10-November-2022

Mr. Ed Mullinax
Assistant Director
Cartersville Water Dept.
148 Walnut Grove Road
Cartersville, GA 30120

Re: Contractor Request For Construction Contract Time Extension
Mission Road Gravity Sewer Replacement – Phase III

Ed:

K.M. Davis Contracting Co., Inc. is currently under contract with the City of Cartersville to construct the Mission Road Gravity Sewer Replacement (Phase III). As you are aware the Project start was tied to railroad permitting/scheduling that was out of the Contractor's control. Subsequently, the project has experienced several other construction and material delivery delays.

We have received a letter from the Contractor (15-August-2022) requesting a contract time extension. Upon review of the Contractor's request, and also based on additional Field Order changes that have been encountered during construction, we agree that a contract time extension is appropriate (with some modifications). We therefore recommend granting a no-cost time extension change order as outlined in the attached Change Order 1 document.

Please do not hesitate to contact us if there are any further questions or clarification/support needed to consider this request.

Sincerely,
RINDT, INC.

A handwritten signature in blue ink, appearing to read "Joshua A. Becker".

Joshua A. Becker, PE
Construction Manager

Attachments: CO-1

M:\Projects\2017\R2017-019 Cartersville Water Dept. - Mission Rd. Sewer Ph.3\03 Correspondence\Outgoing\CWD\2022-11-10 time extension recommendation.docx