

Architecture & Engineering

Activity	Est Date	Actual Date	Progress
Facilities Master Plan	1/22		<p>Scope is being reviewed.</p> <p>Construction easement to begin soon.</p> <p>Public Outreach continues.</p>
Middletown Maintenance Preliminary Design	7/23		
Shoreline Preliminary Design	7/23		Awaiting property
Middletown Terminal Renovation Design	7/23		Draft recommendations from VHB were sent to the City of Middletown and are being reviewed
Middletown Maintenance Design Complete	1/24		
Shoreline Design Complete	1/24		
Middletown Storage Facility Renovation Design	7/25		Pending new maintenance facility construction

Right of Way Acquisition

Activity	Est Date	Actual Start	Progress
Middletown Maintenance Facility		8/20	Master plan and equity analysis complete.
Middletown Terminal Renovation		7/22	Study complete.

Construction

Activity	Est Date	Actual Start	Progress
Middletown Maintenance Facility	7/24		
Shoreline Facility	7/24		Awaiting property Discussions on previously viewed property in Old Saybrook for rail/bus development reopened
Middletown Terminal Renovation	7/24		
Middletown Storage Renovation	7/26		

ADDITIONAL TOPICS:

Bus shelter pilot program – The District continues to work with CTDOT and the City of Middletown to install the shelters by the first of the year. Design approval needed from the City of Middletown.