

## Public Works Director/I.C.A. Report

May 2026

*Demand- average daily demand was 419,000 Gallons per Day (G.P.D.)*

*Total Monthly Production – 12,992,000 gallons*

- **TxDOT- Safe Routes to School/Transportation Alternatives Project**

The project is considered substantially complete. TxDOT put a hold on construction of the ramp at the corner of Hereford Street/S.W. Barnard Street. I have been told by the contractor that the engineer is redesigning the sidewalk ramp. I was able to meet with Noel Spaar (TxDOT Engineer) on site at the intersection of S.W. Barnard/Hereford Street to discuss various alternatives to design a sidewalk ramp without relocating the massive TNMP pole. Not only is the new pole in the way but the guy wires are a problem as well. *After meeting with Garret Sheilds Construction, and Noel Spaar (TxDOT) onsite at the intersection of Hereford St./S.W. Barnard St. on January 15<sup>th</sup>, an alternate sidewalk/ramp design has been agreed upon. Garret Sheilds Construction has mobilized (6-4-2026) to begin completion of the sidewalk improvements project.*

- **Texas Community Development Block Grant (TxCDBG) Project**

This grant was applied for back in January of 2023 through Public Management, Inc. (Jake McAdams). The CDBG is administered by the Texas Department of Agriculture. The city was awarded \$500,000 to be utilized on drainage, and street improvements, specifically on the south side of the Paluxy River. The CDBG requires a \$25,000 match from local funds. The project scope will include re-construction of a portion of Clay Street, Webster Street, and Third Street, complete with new curb and gutter. City Council approved ML Contracting as the contractor for the CDBG Street Improvements Project. Freeman-Millican, Inc. will be preparing the Notice of Award letter, as well as the Contract Documents. A pre-construction meeting was completed on April 24th. The project bid amount is much lower than originally what was anticipated. This allows the city to increase the scope of work in the area that has been environmentally cleared. The mobilization of equipment and materials has been postponed until the additional work is reviewed and approved by the Texas Department of Agriculture. The TDA approved the additional work on July 22, 2025. The associated construction and engineering change orders have also been approved. *The paving was completed on January 21<sup>st</sup>. A walk-through inspection was completed on January 30th. A Substantial Completion Letter was sent to ML Contracting on February 3<sup>rd</sup> informing them that substantial completion has been achieved. There are outstanding items (mostly final cleanup) that have not yet been completed. The 5% retainage (\$21,927.78) will be held until final completion.*

- **Well Site No.2 Pump Station Improvements**

Enprotec/Hibbs & Todd have begun the design work for the pump station improvements at Well Site No.2. The improvements will allow continuous use of the groundwater well enabling the system to be much more reliable. Also, upon project completion, this project will allow operators to fill the standpipe at Well Site No.4 (Bryan Street) from two different groundwater sources, in the event of a well failure, or if a ground storage tank is taken out of service. I met with the electrical engineers at Well Site 2, on Monday August 5<sup>th</sup>, to discuss proposed pump types, locations, and options for upgrading the electrical service to comply with the existing codes. A lot of things have changed since 1954, when the original water well was drilled. Now would be a great time to bring everything into compliance, not just the new equipment. This will increase the project cost. A geotechnical investigation was recently started at the jobsite. The field work was completed in late February. We are expecting the written report with conclusions and recommendations of the investigation. The engineers submitted the plans and specifications to TCEQ for review and possible comments on August 20<sup>th</sup>. The TCEQ review process usually takes up to 60 days. The TCEQ review has been completed. The project is currently being advertised and sealed bids are being accepted. **The bid opening was completed on Monday, February 2<sup>nd</sup> at 2:30. There were a total of two bidders. The project was awarded to TTE, LLC at the February City Council Meeting (\$565,870.00). A pre-construction conference was completed on April 9, 2026. TTE, LLC have begun mobilization and materials are being delivered to the job-site.**

- **TWDB EDAP Grant @ GR Wastewater Treatment Facility**

The TWDB has reviewed and approved the last phase of improvements to be completed at the wastewater treatment plant. The project is currently being advertised for bid acceptance, scheduled for opening on January 16<sup>th</sup>. Bids were opened and read aloud at City Hall on Thursday January 30<sup>th</sup>. The lowest apparent bidder was A&V Water at \$664,181.93. Once eHT have completed their review of the references provided by the contractor, a recommendation of award letter will be provided to the city, along with the bid tabulation. Currently, we are waiting for the bonds from the contractor. The contract documents have been executed. **A preconstruction meeting was completed on April 30<sup>th</sup>. A Notice to Proceed letter has been issued to A&V Water. A & V Water began construction the week of July 7-11. There were problems with the Payment Application process at the Texas Water Development Board. This caused significant delays with construction but the project is back on track. A walk-through inspection was completed on April 22<sup>nd</sup>. A punch-list has been created for items that were identified to be in need of completion or correction. A final walk-through inspection will be scheduled once the punch-list items have been addressed.**

- **Lane Building**

Some of you may have noticed that the concrete at the patio area on the west side of the Lane Memorial Building has been sawcut and removed. The concrete was installed during a bad weather event and was showing early signs of failure, therefore the contractor is replacing the concrete at no cost to the city. The landscaping and monument sign will soon be installed. We are currently waiting on quotes from a couple of different companies.

- **Upcoming Compliance Investigation @ the Wastewater Treatment Facility**

City staff have begun preparing for a Texas Commission on Environmental Quality (TCEQ) compliance investigation at the Wastewater Treatment Facility scheduled for June 17, 2026. Compliance investigations are scheduled by the TCEQ usually once every three years or so. This is a comprehensive investigation focusing on verification of compliance with the water quality permits. Discharge Monthly Reports, water sample results, sludge reports, etc. are evaluated to ensure the permitted limits for pollutants are not being exceeded, and the wastewater meets the required standards before being discharged to the creek or being pumped to the golf course. Equipment will be physically inspected at the Facility as well, along with each sanitary sewer lift station throughout the sewer collections system.

## **FYI...**

- 5-7 Reported 12 street light issues to TNMP Co.
- 5-14 Attended virtual TxDOT Rural Workshop Group Meeting
- 5-14 Attended a Construction Status Meeting for the Well Site No.2 Water Improvements Project.
- 5-14 Met with Chris Hay for update on Golden Heights Drainage/Street Improvements Project, Well Site No. 2 Improvements Project, and the Texas Water Development Board Water Supply and Infrastructure Grant application.
- 5-19 Met with Karen Richardson to review the landscaping plan and monument sign design for the Lane Memorial Building.
- 5-28 Attended a development meeting with a local development team for a potential plan for improvements of Paluxy Summit.
- 5-29 Completed the 2025 Consumer Confidence Report (annual water quality report) for delivery to water customers by July 1, 2026.
- 6-4 Completed and submitted the Monthly Water Use Report to the Prairielands Groundwater Conservation District

# MONTHLY OPERATING REPORT

FOR PUBLIC WATER SYSTEMS THAT ARE USING GROUNDWATER SOURCES  
OR ARE PURCHASING TREATED WATER FROM ANOTHER PUBLIC WATER SYSTEM

PUBLIC WATER SYSTEM NAME: City of Glen Rose

PWS ID No.: 2130001

Report for the Month of: May 2026

Number of Active Service Connections this Month: 1499

WATER PRODUCTION						
Pumpage to storage and distribution X 1000 Gals						
Date	From Wells Directly to Distr.	From Wells to Storage Tanks	Purchased Water Directly to Distr.	Purchased Water into Storage	From SWTP or GWUDI Plant	Total Daily Production
1		159		183		342
2		189		218		407
3		198		234		434
4		171		241		412
5		186		245		431
6		31		370		401
7		10		404		414
8		39		347		386
9		26		421		447
10		20		344		364
11		36		393		429
12		48		368		416
13		46		407		451
14		54		405		459
15		82		328		410
16		88		373		461
17		111		365		476
18		99		362		461
19		86		332		418
20		95		348		443
21		66		328		394
22		382		17		399
23		439		8		439
24		271		8		271
25		174		118		292
26		624		0		624
27		368		0		368
28		419		0		419
29		392		0		392
30		414		0		414
31		516		0		516
Total		5839		7153		12992
Avg		188.35		230.74		419.09
Max		624		421		624
Min		10		17		271

Any additional information you wish to provide: \_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

I certify that I am familiar with the information contained in this report and that, to the best of my knowledge, the information is true, complete, and accurate.

Operator's Signature: \_\_\_\_\_ Date: \_\_\_\_\_

Certificate No. and Class: \_\_\_\_\_

