Current Project List – May 15, 2025

1. Fire Station 70 New Building

- a. Bids due May 29
- b. Borrowing for project in June- working with Baird

2. Harrison Commerce Park

- a. Work awarded to Donald Hieptas
- b. Working on scheduling of the work
- c. Work to start May 26, 2025
- d. Need to abandon well and septic on two properties (Need to notify contractor that work is not completed yet)
- e. Continuing to field- development interest in the lots.
- f. Marketing information available on the village website
- g. Exploring recommending a commercial real estate firm to assist marketing site.

3. DPW Garage Expansion

- a. Three bids received. Low bid Bayland Buildings for \$1.7 million.
- b. Work to start in office build out first and refinishing the floors. Prefabricated building is out 3-4 months.
- c. Borrowing with Baird in June
- d. State plan approval May 15 for the new Clearly shed slab and expansion project.
- e. Slab poured. Cleary building to be removed week of May 27.
- f. DPW to remove all salt shed after Clearly moved

4. Fire Station 60 renovations

- **a.** McMahon provided a draft plan
- **b.** Fire dept staff need to meet with Architect to discuss
- **c.** Project put on temporary hold until Fire Station 70 and DPW designs are done.

5. Rennwood Park

- **a.** Under contract with GRG Playscapes to develop and install the park structures
- **b.** DPW working parking lot, trails and drainage ditch re-grading.
- **c.** Majority funding with the developer contribution of \$300,000. Village contribution of owner purchased products about \$50,000.

6. Farmers Field Park Shelter

- **a.** Two meetings with Kimberly School District, Village Staff and River of Surge.
- **b.** Underway with final design with McMahon/ School District

c. Goal is to have footings and foundations installed this summer. Construction of building to start in September with the students.

7. Village Hall Generator Project

- a. Awarded to VOE Power Systems
- **b.** Foundations constructed
- **c.** Conduits bored under parking lot.
- **d.** Waiting for generator delivery

8. Haen Heights/Cedar Ridge Road Projects

- **a.** Awarded to Northeast Asphalt
- **b.** Project started on Strawflower and Snapdragon. Paving to occur the week of May 27
- **c.** Ditching and culvert replacement on Cedar Ridge Estates roads
- **d.** Haen Heights roads to be completed afterward- Tentative July.
- e. Homeowners working with Northeast privately to pave private driveways

9. Crossroad Business Park

- a. Work almost complete
- **b.** Working with tenants on site plan reviews and closings of land

10. Fuel Management System at VH

a. Completed.

11. Wireless Mic System in Board Room

- **a.** Connecting Point is still waiting for equipment.
- **b.** Scheduled the week of June 16 for the installation and training on the system.

12. Cottonwood Creek Drainage Issues

- a. Awarded bid to contract. Work scheduled for week of June 10.
- **b.** Looking at adding three additional properties upstream.

13. Fire Department Staff Study, Intergovernmental Agreement Analysis and Ambulance Review

a. Kickoff meeting on May 19.

14. Wage Compensation Study RFP

a. Kickoff meeting the week of May 13

15. Supervisor Proposal for Calumet County Sheriff's Dept.

a. Addendum to contract on May Board agenda

16. Comprehensive Plan Update

- a. Joint meeting between Plan Commission/VB on May 20
- **b.** Draft of the updated text provided. Committee members should provide comments.
- **c.** Shooting for adoption in June/July

17. Old Highway Road Reconstruction

a. McMahon finished survey work

- **b.** Design to start afterwards
- **c.** Scheduled for construction in 2026

18. Security Vulnerability Assessment

a. Started week of May 12

19. Darboy Park Dead Ash Tree removal in Forest

a. Work to begin June 2-4 by Lowneys Tree Service.

20. SeeClickFix Implementation DONE

a. Implementation complete.

21. NeoGov Implementation DONE

a. Village staff is implementing NeoGov software for recruitment and onboarding for new employees.

22.DNR Grant for High Cliff Connection DONE

a. Grant application submitted to the DNR on April 30.

23. Municipal Code Update

- **a.** Year-long project to update the chapters.
- b. Working on Chapter 2- need board comments.