



## STAFF REPORT

**MEETING DATE:** July 23, 2025

**PRESENTER:** Jesus A. Gonzalez, City Engineer

**SUBJECT:** Resolution Accepting the Goldenrod Avenue Rehabilitation – Kearney Boulevard to San Joaquin Valley Railroad, Federal Project No. STPL-5291(034) and Authorizing Filing of the Notice of Completion (JG)

**RECOMMENDATION:** Council by motion adopt the resolution accepting the Goldenrod Avenue Rehabilitation – Kearney Boulevard to San Joaquin Valley Railroad, Federal Project No. STPL-5291(034) and authorizing the City Engineer to record the Notice of Completion.

### **EXECUTIVE SUMMARY:**

The contractor, R.J. Berry Jr., Inc., has satisfactorily completed the work required for the Goldenrod Avenue Rehabilitation from Kearney Boulevard to San Joaquin Valley Railroad (Project), Federal Project No. STPL-5291(034). The Project consisted of the rehabilitation of the existing pavement inclusive of 1) dig out and reconstruction of pavement areas with structure failure; 2) grind and pavement overlay of areas where the pavement surface showed significant cracking and weathering; 3) fog seal placement over the entire pavement surface and; 4) the replacement or construction of various concrete improvements where they are currently damaged or non-compliant with ADA accessibility guidelines.

Additionally, the Project constructed improvements in the area bounded by Kearney Boulevard, Goldenrod Avenue, the San Joaquin Valley Railroad and 16<sup>th</sup> Street. The additional work consisted of: 1) removal and reconstruction of failed concrete infrastructure; and 2) dig out and reconstruction of pavement areas with structural failure.

In order to close out the Project, City Council must accept the improvements and authorize the recording of a Notice of Completion.

The Project was advertised for bid and the construction contract was awarded to R.J. Berry Jr., Inc., on October 9, 2024. The Contractor began construction on November 4, 2024, and completed the Project on April 2, 2025. The Project was completed within the specified contract time.

### **FISCAL IMPACT:**

The City budgeted \$959,000 for the Project. The estimated final Project cost is \$950,000 including design, construction management, inspection, and contingency. The Project is funded

with Federal Surface Transportation Block Grant (STBG) grant funds and Local Transportation Funds.

**ATTACHMENTS:**

A. Resolution

Attachment 'A'

**RESOLUTION NO. 25-\_\_**

**RESOLUTION OF THE CITY COUNCIL OF THE CITY OF KERMAN  
ACCEPTING IMPROVEMENTS AND AUTHORIZING FILING OF THE NOTICE OF COMPLETION  
FOR THE GOLDENROD AVENUE REHABILITATION – KEARNEY BOULEVARD TO SAN JOAQUIN  
VALLEY RAILROAD, FEDERAL PROJECT NO. STPL-5291(034)**

WHEREAS, R.J. Berry Jr., Inc., has completed the work for Goldenrod Avenue Rehabilitation – Kearney Boulevard to San Joaquin Valley Railroad, Federal Project No. STPL-5291(034); and

WHEREAS, the City Public Works Inspector has inspected the improvements required by the City and all improvements required by the City have been completed; and

WHEREAS, the City Engineer recommends acceptance of the Goldenrod Avenue Rehabilitation – Kearney Boulevard to San Joaquin Valley Railroad, Federal Project No. STPL-5291(034) and requests Council to authorize the City Engineer to record the Notice of Completion for the Project.

NOW, THEREFORE, the City Council of the City of Kerman does resolve as follows:

SECTION 1. The foregoing recitals are incorporated by reference.

SECTION 2. The Council accepts the Goldenrod Avenue Rehabilitation – Kearney Boulevard to San Joaquin Valley Railroad, Federal Project No. STPL-5291(034) and authorizes the City Engineer to record the Notice of Completion.

SECTION 3. This resolution is effective on adoption.

The foregoing resolution was introduced at a regular meeting of the City Council of the City of Kerman held on the 23rd day of July 2025, and passed at said meeting by the following vote:

AYES:

NOES:

ABSENT:

ABSTAIN:

The foregoing resolution is hereby approved.

---

Maria Pacheco  
Mayor

ATTEST:

---

Josie Camacho  
City Clerk