



STAFF REPORT

MEETING DATE: April 22, 2026

PRESENTER: Jesus A. Gonzalez, City Engineer

SUBJECT: Resolution Accepting the Siskiyou Avenue Rehabilitation – Whitesbridge to Kearney, Federal Project No. STPL-5291(033) and Authorizing Filing of the Notice of Completion (JG)

RECOMMENDATION: Council by motion adopt the resolution accepting the Siskiyou Avenue Rehabilitation – Whitesbridge to Kearney, Federal Project No. STPL-5291(033) and authorizing the City Engineer to record the Notice of Completion.

EXECUTIVE SUMMARY:

The contractor, Cal Valley Construction, Inc., has satisfactorily completed the work required for the Siskiyou Avenue Rehabilitation – Whitesbridge to Kearney, Federal Project No. STPL-5291(033). The Project consisted of the rehabilitation of the existing pavement inclusive of 1) dig out and reconstruction of pavement areas with structure failure; 2) grind and pavement overlay of areas where the pavement surface showed significant cracking and weathering; 3) fog seal placement over the entire pavement surface and; 4) the replacement or construction of various concrete improvements where damaged or non-compliant with ADA accessibility guidelines.

Additionally, the Project 1) constructed a raised crosswalk at the intersection of San Joaquin and Park Avenues; 2) removed and reconstructed failed concrete infrastructure on Kenneth Avenue, north of California Avenue; and 3) dug out and reconstructed pavement areas, and removed and reconstructed failed concrete infrastructure in the area bounded by Whitesbridge Road and Del Norte, California and Kenneth Avenues.

In order to close out the Project, City Council must accept the improvements and authorize the recording of a Notice of Completion.

The Project was advertised for bid and the construction contract was awarded to Cal Valley Construction, Inc., on October 9, 2024. The Contractor began construction on November 4, 2024, and completed the Project on April 14, 2025. The Project was completed within the specified contract time.

FISCAL IMPACT:

The City budgeted \$1,365,000 for the Project. The estimated final Project cost is \$1,300,000 including design, construction management, inspection, and contingency. The Project is funded with Federal Surface Transportation Block Grant (STBG) grant funds and Local Transportation Funds.

ATTACHMENTS:

A. Resolution

Attachment 'A'

RESOLUTION NO. 26-___

**RESOLUTION OF THE CITY COUNCIL OF THE CITY OF KERMAN
ACCEPTING IMPROVEMENTS AND AUTHORIZING FILING OF THE NOTICE OF COMPLETION
FOR THE SISKIYOU AVENUE REHABILITATION – WHITESBRIDGE TO KEARNEY, FEDERAL
PROJECT NO. STPL-5291(033)**

WHEREAS, Cal Valley Construction, Inc., has completed the work for Siskiyou Avenue Rehabilitation – Whitesbridge to Kearney, Federal Project No. STPL-5291(033); and

WHEREAS, the City Public Works Inspector has inspected the improvements required by the City and all improvements required by the City have been completed; and

WHEREAS, the City Engineer recommends acceptance of the Siskiyou Avenue Rehabilitation – Whitesbridge to Kearney, Federal Project No. STPL-5291(033) and requests Council to authorize the City Engineer to record the Notice of Completion for the Project.

NOW, THEREFORE, the City Council of the City of Kerman does resolve as follows:

SECTION 1. The foregoing recitals are incorporated by reference.

SECTION 2. The Council accepts the Siskiyou Avenue Rehabilitation – Whitesbridge to Kearney, Federal Project No. STPL-5291(033) and authorizes the City Engineer to record the Notice of Completion.

SECTION 3. This resolution is effective on adoption.

The foregoing resolution was adopted by the City Council of the City of Kerman at a regular meeting held on the 22nd day of April 2026, by the following vote:

AYES:

NOES:

ABSTAIN:

ABSENT:

The foregoing resolution is hereby approved.

Maria Pacheco
Mayor

ATTEST:

Dalia Sanatana-Zamudio
Deputy City Clerk