



## STAFF REPORT

---

**MEETING DATE:** November 8, 2023

**PRESENTER:** Jesus A. Gonzalez, City Engineer

**SUBJECT:** Resolution Accepting the Kearney Boulevard Rehabilitation, Federal Project No. STPL-5291(030) and Authorizing Filing of the Notice of Completion (JG)

**RECOMMENDATION:** Council by motion adopt the resolution accepting the Kearney Boulevard Rehabilitation, Federal Project No. STPL-5291(030) and authorizing the City Engineer to record the Notice of Completion.

### **EXECUTIVE SUMMARY:**

The contractor, Emmett Valley Construction, Inc., has satisfactorily completed the work required for the Kearney Boulevard Rehabilitation (Project), Federal Project No. STPL-5291(030). The Project consisted of rehabilitation of the existing pavement on Kearney Boulevard from Park Avenue to Del Norte Avenue. Portions of the streets with more significant deterioration were dug out and reconstructed followed by an asphalt overlay to the entire Project area for providing a smooth driving surface. In addition, the Project scope included the replacement or construction of various concrete improvements where damaged or non-compliant with ADA accessibility guidelines. In order to closeout the Project, City Council must accept the improvements and authorize the recording of a Notice of Completion.

The Project was advertised for bid and the construction contract was awarded to Emmett Valley Construction, Inc., on March 22, 2023. The Contractor began construction on May 1, 2023 and completed the Project on September 29, 2023. The street improvements were completed within the specified contract time. Overall completion of the Project took longer than originally planned, due to the addition of signage not originally included in the contract by the City.

### **FISCAL IMPACT:**

The City budgeted \$604,925 for the Project. The estimated final Project cost is \$495,000 including design, construction management, inspection, and contingency. The Project is funded with Federal Surface Transportation Block Grant (STBG) funds and Local Transportation Funds.

### **ATTACHMENTS:**

A. Resolution

Attachment 'A'

**RESOLUTION NO. 23-\_\_\_**

**RESOLUTION OF THE CITY COUNCIL OF THE CITY OF KERMAN  
ACCEPTING IMPROVEMENTS AND AUTHORIZING FILING OF THE NOTICE OF COMPLETION  
FOR THE KEARNEY BOULEVARD REHABILITATION,  
FEDERAL PROJECT NO. STPL-5291(030)**

WHEREAS, Emmett Valley Construction, Inc., has completed the work for Kearney Boulevard Rehabilitation, Federal Project No. STPL-5291(030); and

WHEREAS, the City Public Works Inspector has inspected the improvements required by the City and all improvements required by the City have been completed; and

WHEREAS, the City Engineer recommends acceptance of the Kearney Boulevard Rehabilitation, Federal Project No. STPL-5291(030) and requests Council to authorize the City Engineer to record the Notice of Completion for the Project.

NOW, THEREFORE, the City Council of the City of Kerman does resolve as follows:

SECTION 1. The foregoing recitals are incorporated by reference.

SECTION 2. The Council accepts the Kearney Boulevard Rehabilitation, Federal Project No. STPL-5291(030) and authorizes the City Engineer to record the Notice of Completion.

SECTION 3. This resolution is effective on adoption.

The foregoing resolution was introduced at a regular meeting of the City Council of the City of Kerman held on the 8th day of November 2023, and passed at said meeting by the following vote:

AYES:

NOES:

ABSENT:

ABSTAIN:

The foregoing resolution is hereby approved.

\_\_\_\_\_  
Maria Pacheco  
Mayor

ATTEST:

\_\_\_\_\_  
Marci Reyes  
City Clerk