

CIP Project Status Update			
Project Name		Location	Status (as of 8/6/26)
2026 PROJECTS			
ROADS & PARKING			
CC	1st Avenue	E Sun Valley Rd to E 5th St	Starts 9/8/26. Outreach underway
CC	R&M - Chip Sealing	Downtown + Neighborhoods	Complete
CC	Town Square Alley Asphalt	Alley bet Sun Valley Rd & 4th St	Starting construction on 9/19
URA	YMCA Parking	Saddle Rd. & Lewis Lot	Working through contractor availability
CC	Stop Signs	Downtown	Implementation underway
POWER LINE UNDERGROUNDING			
URA	IPCo undergrounding - Alley	between Washington & 1st Ave	Scheduled for April 2027
URA	IPCo undergrounding - Parking Lot	1st/Wash lot & alleys	Project scheduled to start in September and run ~2 wks
SIDEWALKS			
URA	Huck and Paddle to Kneadery Sidewalk + Fix West Side	Downtown	Complete
URA	1st Avenue & 5th Street Infill + SW Corner Rehab	Downtown	Complete
URA	South of Town	River to Bridge	Sidewalk subgrade work & building demo work begins ~9/16
URA	Albertsons Driveway Apron Adjustment	Downtown	Complete
URA	6th St & Leadville Ave Intersection	Hotel Ketchum/Leadville parking lot corner	Pushed to 2027
PARKS & FACILITIES			
URA	Town Square Reduced Scope Implementation	Downtown	ADA Ramp construction starting mid September
URA	Warm Springs Preserve Welcome Building	Warm Springs Preserve	Complete
URA	Ore Wagon Museum		Beginning work mid to late September
2027 Planning & Design			
URA	Multi Use Pathway - Hwy 75	6th St to Saddle Rd	Surveying nearing completion
URA	2nd Ave Bike Path	South of Town	Surveying nearing completion
URA/CC	Bike/Ped Neighborhood Connections	Downtown	Bike lane trials on 6th St and Gem Streets/Leadville installed
CC	Hwy 75 North of Town Rebuild	North of Town	Surveying nearing completion
CC	10th St Road Rehab - in conjunction with Hwy 75 Rebuild	North of Town	Surveying nearing completion
CC	Recreation & Visitor Center Refresh	Downtown	Initial concepts being worked on Winter 2026/27