

CIP Project Status Update			
Project Name		Location	Status (as of 10/08/26)
2026 PROJECTS			
ROADS & PARKING			
CC	1st Avenue	E Sun Valley Rd to E 5th St	Complete
CC	R&M - Chip Sealing	Downtown + Neighborhoods	Complete
CC	Town Square Alley Asphalt	Alley bet Sun Valley Rd & 4th St	50% Complete
URA	YMCA Parking	Saddle Rd. & Lewis Lot	Pushed to Spring 2027
CC	Stop Signs	Downtown	Implementation underway
POWER LINE UNDERGROUNDING			
URA	IPCo undergrounding - Alley	between Washington & 1st Ave	Scheduled for April 2027
URA	IPCo undergrounding - Parking Lot	1st/Wash lot & alleys	October Start, current delays with IDPCo Bidding
SIDEWALKS			
URA	Huck and Paddle to Kneadery Sidewalk + Fix West Side	Downtown	Complete
URA	1st Avenue & 5th Street Infill + SW Corner Rehab	Downtown	Complete
URA	South of Town	River to Bridge	75% Complete
URA	Albertsons Driveway Apron Adjustment	Downtown	Complete
URA	6th St & Leadville Ave Intersection	Hotel Ketchum/Leadville parking lot corner	Pushed to 2027
PARKS & FACILITIES			
URA	Town Square Reduced Scope Implementation	Downtown	50% Complete
URA	Warm Springs Preserve Welcome Building	Warm Springs Preserve	Complete
URA	Ore Wagon Museum		50% Complete
2027 Planning & Design			
URA	Multi Use Pathway - Hwy 75	6th St to Saddle Rd	Survey Complete, design in progress with bidding scheduled mid/late winter
URA	2nd Ave Bike Path	South of Town	Survey Complete, design in progress with bidding scheduled for mid winter
URA/CC	Bike/Ped Neighborhood Connections	Downtown	Bike lane trials on 6th St and Gem Streets/Leadville installed
CC	Hwy 75 North of Town Rebuild	North of Town	Survey Complete, design in progress with bidding scheduled mid/late winter
CC	10th St Road Rehab - in conjunction with Hwy 75 Rebuild	North of Town	Survey Complete, design in progress with bidding scheduled mid/late winter
CC	Recreation & Visitor Center Refresh	Downtown	Initial concepts being worked on Winter 2026/27