

## **CONSTRUCTION PROGRESS REPORT TID2 ROAD RECONSTRUCTION – CONTRACT C**

### **KRONENWETTER LIFT STATION #8**

To: Village of Kronenwetter  
Greg Ulman, DPW  
Mark Mackey, Utility Superintendent

From: Robert J. Roth, PE

Re: Earth Inc. Construction Progress & Communications

Date: April 21, 2026

#### **1. ROBERT J. ROTH AND OWEN ZWEIFELHOFER COMPLETED AN INFORMAL SITE VISIT ON APRIL 3, 2026**

- EC in place
- WisDOT Fencing down but OK for now
- Forcemain exposed/capped about 200'+ north of LS site
- Dewatering Wells (2) installed, top left well above grade (ok), Not in use
- Some excavation, open site
- Stockpile to south, need to inquire on dewatering discharge
- Site is open, need to discuss safety fencing

#### **2. RPS CALLED FOR VIRTUAL UPDATE MEETING WITH EARTH INC. APRIL 16, 2026**

- Confirmed 2 Dewatering Wells Installed and Stubbed up for future use under their dewatering plan.
- Sheet piling will be installed to create a box/hole for which excavation/removals can occur safely.
- Construction fencing requested and Earth Inc. agreed and will provide.
- 480V is on the way but unclear if WPS will provide temporary or permanent site service.
- Week 04/20 – Start on sheet piling.

- RPS requested to confirm WisDOT permits for dewatering discharge. Earth Inc. will provide including WDNR permit.
- Gas to be coming from Maple Ridge – Awaiting their final plan from provider.
- Sanitary line continues in service.
- Hydrant removed.
- Forcemain pressure tested.
- Crossing of I39 not completed.
- RPS requested schedule.
- RPS requested confirmation on concrete structural for the lift station.
- Most items are in regarding lead time issues. Some concern over gas meter lead time.

### **3. INQUIRY ON STATUS OF KOWALSKI COURT REPAIR.**

- Earth Inc. will get the patch fixed with patch repair.

### **4. STATUS OF NORTH END OF FORCEMAIN HORIZONTAL DIRECTIONAL BORE.**

- Earth Inc. Reported that the line is stubbed and capped. The MH #7-35 work is not yet initiated.

### **5. SCHEDULE.**

- See Attached from Earth Inc.

