

## Projects Update – July 5, 2023

### Under Design:

- Benson Road – Received \$1,450,000 bringing total funds to \$3,437,603. Current engineer's estimate is \$5,863,445 including construction with 25% contingency. Right of Way \$495,600, Design and Construction Management \$1,195,464.
- Bradley Road Complete Street Improvement – City will receive State "Move Ahead WA" funding (\$3M) for this project through WSDOT. Property acquisition moving forward based on ROW plan. Bringing Property Funding Estimate (PFE) to Committee in July.
- Cedar Drive Utility and Street Improvements – Pending private property line dispute.
- Guide Meridian Sewer Main Extension - N. of Front – Reviewing 60% plans and finalizing easements (Scholten & AM/PM) for late 2023 construction. Will be establishing a Latecomer Agreement (Reimbursement Assessment Area).
- Liberty and Glenning Sidewalk – Received \$470,000 which includes \$150,000 from Everson as they did not need it all for their project. Current engineer's estimate is \$686,000.
- Pepin FASST (Federal RAISE Planning Grant) – Lynden was not awarded this grant.

### Under Construction

- WSDOT Culvert Replacement – State is reviewing 4-day full closure request from contractor to occur immediately after NWWA Fair. Detour routes will be Main Street to 19<sup>th</sup> and Front Streets southbound, Birch Bay Lynden Road to Berthusen Road northbound.
- Guide Meridian Pump Station 17 – Colacurcio – PSE scheduled to install power this week.
- NW Fair and Event Center Stormwater Improvements – Stormwater informational kiosks under development.