

## Projects Update – November 20, 2023

### Under Design:

- Schoolyard Park Amenities -- Interested donors have moved forward with designs/costs for bathrooms/park signage and an outdoor pavilion. Received a tentative irrigation plan for the park until plans are turned in for permits. Permits for a pavilion and a “front entrance” building are in the Planning and Development Office.
- Benson Barn – Received a response that SHKS would be sending documents and final invoice.
- Benson Park Master Plan – Updated graphics and numbers were sent. A phased approach with numbers was made available for today’s meeting.
- Bender Shop/Office Extension – Staff is putting together criteria for bid and construction of an additional shop bay, one set of bathrooms, and 3 office spaces on the west end of current Bender Shop. Current office would be free for extra storage. Should have final bid documents from interested parties off the small works roster by November 27.

### Under Construction:

- Batting Cages at Bender Fields – Tabled until next spring.
- ADA Accessible Swing at Bender Fields – Swing will be installed once the crew is caught up on field and trail upkeep.
- Depot to 8<sup>th</sup> Trail Section – Construction meetings still occurring weekly with WRS and R&E. Phase 1 is nearly complete with only the boardwalk and trail from the boardwalk abutment to the existing trail on Drayton Street left.
- Dog Park at Patterson Park—Staff is leveling the middle section of overgrown shrubbery by the parking lot and putting up fencing as time allows.