

Projects Update – October 16, 2023

Under Design:

- Schoolyard Park Amenities -- Interested donors ready to move forward designs/costs for bathrooms/park signage and an outdoor pavilion. Received a tentative irrigation plan for the park until plans are turned in for permits. Permits for a pavilion and a “front entrance” building going into the office yet in October.
- Benson Barn – Followed up with David and Matt(SHKS) and no response yet.
- Benson Park Master Plan – Updated graphic, but no numbers yet. A phased approach with numbers should be available for October’s meeting.
- Bender Shop/Office Extension – Staff is putting together criteria for bid and construction of an additional shop bay, one set of bathrooms, and 3 office spaces on the west end of current Bender Shop. Current office would be free for extra storage. Should have a final bid document ready by November meeting once plans are completed by Tim at King Architects.

Under Construction:

- Batting Cages at Bender Fields – Tabled until next spring.
- ADA Accessible Swing at Bender Fields – Swing will be installed once crew is caught up on field and trail upkeep.
- Depot to 8th Trail Section – Construction meetings still occurring weekly with WRS and R&E. Earth Walls and Bridge Cross Members are being constructed.
- Dog Park at Patterson Park—Staff is leveling the middle section of overgrown shrubbery by the parking lot and putting up fencing as time allows.