

Responsible Department	Description of Damage
Building & Comm. Dev.	1st Floor of City Hall Flood Damage
Building & Comm. Dev.	ServPro has removed all damage from 1st floor
Building & Comm. Dev.	Building & Comm. Dev. contents
Marina	Sofit and facia damaged dry wall and ceiling tiles
Recreation	ServPro cost to remove flooded area in Rec. Center
Recreation	Rec. Center building contents
Recreation	Shed at school fields
Recreation	Concession stand, including portable fence
Recreation	Repairs to Recreation Center
Archibald	property repairs
Recreation	Office Milwork
Archibald	Snack Shack Building

Estimated Cost to Repair or Replace	Current Status of Repair or Replacement	Insurance Proceeds Received
\$ 250,000.00	Repair in process	\$ 116,526.67
\$ 135,452.64		
\$ 55,000.00		
\$ 10,226.93	Replaced	below deductible
\$ 75,668.99	Completed	
\$ 21,086.00	Completed	
\$ 3,255.00	Completed	
\$ 25,880.00	Completed	
\$ 57,700.00	In progress	
	In progress	\$ 2,979.68
\$ 28,300.00	In progress	
\$ 400,000.00	Engineering in progress	
\$ 1,062,569.56	\$ -	\$ 119,506.35

Responsible Department	Description of Damage
Parking	2022 Kubota - flood damage #94
Parking	2019 Chevy Equinox - flood damage #96
Stormwater	2019 Elgin Street Sweeper #77
Public Works Admin	2003/04 Ford F550 Dump Truck #Old 19

Estimated Cost to Repair or Replace	Current Status of Repair or Replacement
\$ 22,534.22	total per city mechanic, needs to be disposed
\$ 22,823.00	totalled and disposed
\$ 295,000.00	totalled and needs to be disposed
\$ -	damaged by storm - surplusd
\$ 340,357.22	\$ -

[illegible]

[illegible]

Responsible Department	Description of Damage
Public Works	Johns Pass Village - 75% of Flexi Pave damaged
Public Works	Johns Pass Village - 25% Concrete Curbs damaged
Public Works	Johns Pass Village - 15% Pavers damaged
Public Works	Johns Pass Village - All electric damaged by flood
Public Works	Johns Pass Village - Chamber building flooded 2+ feet
Public Works	Johns Pass Village - HVAC Condenser flooded
Public Works	Johns Pass Village - Bell Tower - All wood fascia damaged
Public Works	Johns Pass Village - Boardwalk- 3 pilings need replaced, 8 sections of handrail loose, 10 sections of cross bracing damaged and West Stairs destroyed
Public Works	Johns Pass Village - West stairs completely damaged
Public Works	Johns Pass Park - New asphalt damaged 35%
Public Works	Johns Pass Park - 60 Parking stops
Public Works	Johns Pass Park - Handrail on Walkover damaged completely
Public Works	Johns Pass Park - Landscaping park wide destroyed
Public Works	Johns Pass Park - Chainlink fence enclosure damaged from flooding
Public Works	Johns Pass Park - Jetty sidewalk damaged during Helene. Lifted several panels and removed one.
Public Works	Johns Pass Park - Restrooms fascia damaged
Public Works	Johns Pass Park - 9 Picnic tables gone
Public Works	Johns Pass Park - Camaera Damaged from Pole falling
Public Works	130th Parking lot - New Asphalt scraped in several locations and striping scraped from sand cleanup
Public Works	130th Parking Lot / Access - landscaping in dune area damaged from flooding
Public Works	130th Parking Lot / Access- Handrail on East side bent
Public Works	130th Parking Lot / Access- Rules sign and location signs missing
Public Works	131st Parking Lot / Access- New Asphalt damaged
Public Works	132nd Parking Lot / Access - Parking lot on West Side Gulf Ln Damaged from flooding
Public Works	132nd Parking Lot / Access - Ashpalt on East parking lot scraped
Public Works	132nd Parking Lot / Access - 23 Parking stops damaged
Public Works	132nd Parking Lot / Access - Beach Signs missing
Public Works	132nd Parking Lot / Access - Concrete Curb damaged
Public Works	133rd Parking Lot / Access - Bollard missing
Public Works	133rd Parking Lot East - Parking lot damaged
Public Works	133rd Parking Lot East - Parking stops missing / damaged 13
Public Works	134th Parking Lot / Access - Boardwalk damaged boards hand rail damaged on East end
Public Works	134th Parking Lot / Access - New Asphalt damaged
Public Works	134th East Parking lot - 7 parking stops damaged

Public Works	135th Parking Lot / Access - New Asphalt Damaged
Public Works	135th Parking Lot / Access - Beach Bench Missing
Public Works	Gulf Blvd Undergrounding - 4" conduit from 132nd to 135th on Gulf Ln compacted with sand and needs replaced
Public Works	136th Parking Lot / Access - Beach Walk over completely destroyed
Public Works	136th Parking Lot / Access - Paver driveway damaged on South side
Public Works	137th Access - Palm trees, and agave's gone
Public Works	140th Access - Whole access sloped and damaged on East and West Side
Public Works	Tom & Kitty Stuart Park - Seawall replacement
Public Works	Tom & Kitty Stuart Park - Beach Walkover gone
Public Works	Tom & Kitty Stuart Park - Parking lot pavers 50% damaged or missing
Public Works	Tom & Kitty Stuart Park - Bathroom Replacement
Public Works	Tom & Kitty Stuart Park - Landscaping & Irrigation gone
Public Works	Tom & Kitty Stuart Park - Utilites damaged
Public Works	142nd Access - Concrete walkway undermined from flood and collapsed during cleanup
Public Works	148th Access - Concrete walkway undermined from flood and collapsed during cleanup
Public Works	149th Access - Concrete walkway damaged from flood
Public Works	Beach Accesses - All signs on East and West side missing along with post U Channel Post
Public Works	Archibald Park - Asphalt damaged
Public Works	Archibald Park - Concrete curb and sidewalk damaged
Public Works	Archibald Park - Sit wall missing top caps and severely damaged
Public Works	Archibald Park - Shower pads and railing damaged
Public Works	Archibald Park - Electric to all light post flooded
Public Works	Archibald Park - Handrail damaged on N driveover
Public Works	Archibald Park - Landscaping severely damaged
Public Works	Archibald Park - Exit Pillar Damaged
Public Works	Archibald Park - Parking Stops missing
Public Works	154th Access - Concrete walkway damaged from flood
Public Works	154th Access - All signs missing
Public Works	Patriot Park - All Electrical Damaged due to flooding. New conduit and panels needed
Public Works	Patriot Park - Seawall Bollard Lights damaged due to flooding
Public Works	Patriot Park - Landscaping Damaged from flooding (Heros garden & Oak trees)
Public Works	133rd & Boca Ciega Ave - Seawall Cap is cracked
Public Works	133rd & Boca Ciega Ave - Bollards and Paver damage
Public Works	131st & Boca Ciega Dr. Street End- Seawall Cap damgaed by neighbors dock
Public Works	Gulf Blvd Medians - 11 planted medians plants damaged by flooding along with Ground cover of shell

[illegible]

--	--

Estimated Cost to Repair or Replace
\$ 96,965.00
\$ 26,725.00
\$ 1,300.00
\$ 39,500.00
\$ 50,000.00
\$4,422.54
\$ 5,000.00
\$50K - \$70K
\$ 7,250.00
\$ 301,201.25
\$6,000 - \$8,000
\$ 6,838.40
\$ 10,000.00
\$4,572.00
\$ 1,970.00
\$11,488.13
\$ 277.50
\$5K - \$10K
1 hour staff time
\$300
\$29,500
\$2,300
\$300
\$100
\$1,300
\$700

\$461
\$65K - \$75K
\$9,135
\$7,525
\$5K
150K
\$15K - \$20K
Included in Arch
\$100,000

\$5K
\$ 494,680.00
\$ 494,680.00
\$19,235
\$ 494,680.00
\$42,700
\$5K
\$ 2,500.00
\$ 800.00
\$200
\$ 6,100.00
\$10K - \$50K
\$5K - \$10K
\$5K
\$350
\$2,500
\$10k-30K



Current Status of Repair or Replacement
COMPLETED
COMPLETED
COMPLETED
COMPLETED
COMPLETED
COMPLETED
Rotten wood removed and replacement of pine completed
Engineering received and waiting for proposal- Working on RFP to place out
COMPLETED
Quote Recieved from Keystone for Milling and Resurfacing waiting for Karen & FEMA on how to
Completed
Completed
New installation of wood barrier and landscaping completed. Grant Funded dune planting with KPB Scheduled 5-27-25 COMPLETED
Completed by Smith Fence
Waiting on design plans to send to Army Corp, Pinellas County, & FDEP
Completed
Completed
Completed
Quote Recieved from Keystone for Milling and Resurfacing waiting for Karen & FEMA on how to
Agaves still in place - working on plan for ground cover. Grey rock still present but areas covered
Staff straightened
Completed
Quote Recieved from Keystone for Milling and Resurfacing waiting for Karen & FEMA on how to
Keystone removed and repalced on November 11, 2024
Quote Recieved from Keystone for Milling and Resurfacing waiting for Karen & FEMA on how to
Replaced
COMPLETED
Quote Recieved from Keystone for Milling and Resurfacing waiting for Karen & FEMA on how to
Replaced
Quote Recieved from Keystone for Milling and Resurfacing waiting for Karen & FEMA on how to
Replaced missing COMPLETE
Completed
Quote Recieved from Keystone for Milling and Resurfacing waiting for Karen & FEMA on how to
Completed

Quote Recieved from Keystone for Milling and Resurfacing waiting for Karen & FEMA on how to Replaced
Project started back Feburary 6th and contractor is replacing damaged conduit
Walkover demo complete, replacmeent cost \$60,028. Mobi Mat in place \$4,995.00
Completed
Staff recommendation to leave green buttonwoods and not to repalce any missing due to upcoming PC project to mitigate liftstation
Access open and condo on the North side has replaced their wall.
Engineering PO issued \$16,800.00 , design complete waiting for new site plan for whole park
Waiting on new site plan to include new elevated prefab restroom
Waiting on new site plan to include new elevated prefab restroom
Information recieved from CXT waiting for City Staff to reivew - Contractor on Sourcewell Contract and has a 5 month lead time - Waiting on new site plan to elevate prefab bathroom to
Waiting on new site plan to include new elevated prefab restroom
Waiting on new site plan to include new elevated prefab restroom
COMPLETED and Planted
Quote Recieved for \$100K looking for alternative repairs
Minor hazard at the west end where the concrete meets the seawall and has sunk from undermi
COMPLETED
Completed
Completed
Completed
Completed
Completed
Completed
Working on landscape plan
Completed
Completed
damaged panels removed - neighbor to the norths fence is damaged and they have been
Completed
Electrical repair for building and park Completed -July wiring undground burnt from flooding. Park is running on the last leg or power. Will need to rerun all new power if another issue
Electrician looking for alternative. Electric or solar
Waiting for Military Court of Honor to be completed and then will work to replant trees killed by th
Crack is minor and not structural at this time
Pavers repaired
Seawall Cap ok - minor concrete damage from Coast Guard dock. Crack is not structural and doenst need to be repaired
Medians on the beautification list - all medians with palms will get 57 rock and the remainder will be planted with a mix of agaves

Waiting for 135th and 141st meters to be realeased from Duke - All wiring has been replaced 7-
Electrician trying to located unground break 7-14-25. 8-6-25 Contractor belive they have the locatin of the breaks and are working to find the break and repair. When the lights were installed the contract did not place the wire in conduit so it is a bare wire underground which is
Scheduled fro week of 4/7/25

Completed

[illegible]

--

· proceed

· proceed

d in sand

· proceed

· proceed

· proceed

· proceed

· proceed

proceed

nig

re flood.

Particulars To Date

payment received date Credit

HELENE

Claim#431787 (432475; 432461; 432463) ACV		
payment for loss and damages - Hurricane Helene.	1/2/2025	151,465.55
Kubota tractor 55730 - Insurance A/R from		
Hurricane Helene	1/29/2025	27,979.03
PW equipment under Building - Insurance A/R from		
Hurricane Helene	1/29/2025	19,681.69
Flood Insurance - claim number 1240016064 , for a		
loss that occurred during Hurricane Helene		
09/26/24	2/19/2025	43,444.91
Elgin Street Sweeper - Insurance A/R from Hurricane		
Helene	2/25/2025	295,000.00
Rec'd Ins. Premium refund for lost vehicles	3/18/2025	2,668.00
Payment #3 - Hurricane Helene	3/19/2025	122,100.21
Payment #4 - Hurricane Helene	4/23/2025	39,560.76
Payment #5 - Hurricane Helene	6/2/2025	61,793.51
Payment #6 - Hurricane Helene	6/24/2025	90,452.41
Payment #7 - Hurricane Helene	7/9/2025	159,072.99
Payment #8 - Hurricane Helene	PENDING	22,095.53
		\$ 1,035,314.59

MILTON

Hurricane Milton - Recreation Center	1/21/2025	\$ 78,869.47
Location#2 Rec Center 200 Rex Place	2/13/2025	\$ 6,300.00
Payment #3 - Hurricane Milton	5/6/2025	\$ 17,014.72
Payment #4 - Hurricane Milton	6/24/2025	\$ 6,412.65
		\$ 108,596.84

Comment

Payment#1

Payment #2 Kubota tractor 55730 - Insurance A/R
from Hurricane Helene
combined with Kubota payment BPP for location
024 - Insurance A/R from Hurricane Helene

Wright National Flood Insurance

Street Sweeper

Premium Refund From Insurance

Payment #3

Payment #4

Payment #5

Payment #6

Payment #7

Payment #8

Payment for Milton

Payment for Milton

Payment for Milton

Payment for Milton

Helene

		FEMA	STATE
	6/20/2025 Roadway repairs	\$23,382.00	\$3,897.00
Pending	JPV Bell Tower & Welcome Center	\$ 3,508.01	\$1,169.33
Pending	Patriot Park	\$11,490.46	\$3,830.15

Milton