



MEMO TO TRANSPORTATION COMMISSION

From: Hether Hill, Coordination Planner
Topic: Transportation Project Updates

Meeting Date: August 4, 2025

Below is a summary/update on some of the transportation and roadway City Staff has been involved with recently. This is not an exhaustive list, but rather highlights some of the more important activities that have recently transpired (or are about to occur) in the transportation realm. Staff will be at the Transportation Commission meeting to discuss some of these topics in more detail. Please feel free to contact staff should you have any comments, concerns, or questions on any of these projects. New information is in **bold**.

KEY ACHD PROJECTS

ACHD Integrated Five-Year Work Program: The adopted 2025-2029 IFYWP can be found here: https://engage.achdidaho.org/integrated-five-year-work-plan-ifywp-2025-2029?utm_campaign=&utm_medium=email&utm_source=govDelivery The IFYWP will now called the Five Year Plan (FYP). The 2026-2030 FYP prioritization process is kicking off with more information to come. Partner agency project requests were sent to ACHD on March 18, 2025.

Amity Rd and Locust Grove Rd & Amity Road, Meridian to Locust Grove: These projects were presented to the ACHD Commission on September 13th to discuss the projects status, questions and concerns from the public, and the letters the City has submitted. Project was cancelled a future project date is unknown. ACHD Commission. Project Website: <https://engage.achdidaho.org/amity-road-and-locust-grove-road-intersection>

City Staff Contact: Brian McClure, Community Development

Eagle Road, Lake Hazel to Amity: Landscaping within the roundabout at Taconic will be included in the Cost Share Permit. 95% design is complete. Widen Eagle to 5 lanes with curb, gutter, sidewalk and a multi-use pathway. Includes a multi-lane roundabout at Eagle Rd and Taconic Dr. The current schedule has the Eagle/Lake Hazel intersection open to traffic in late-July/early-August. As of 5/1/25, still no pavement down, but grading is complete at intersection and work is moving down the hill. The intersection of Eagle and Lake Hazel Roads remains closed, as well as Eagle Rd. between Lake Hazel Rd. and Taconic Dr.

Project website: <https://engage.achdidaho.org/eagle-road-lake-hazel-road-to-amity-road>.

City Staff Contact: Brian McClure, Community Development

Fairview, Jericho Road to Eagle & Locust Grove/Fairview Signal: Widen intersection to 9 lanes on Fairview and 7 lanes on Locust Grove. Widen Fairview to 7 lanes with curb, gutter, sidewalk and Level 3 bike facility. Currently in ROW phase; construction is expected to start 2029. This project is exceptionally complex with multiple curbs, materials, and elevations. Z-crossing just west of

Fairview/Webb in design. Here is a link to the project website: <https://engage.achdidaho.org/fairview-avenue-jericho-road-to-eagle-road>

City Staff Contact: Caleb Hood, Community Development

Franklin, McDermott to Black Cat: Widening Franklin Rd to 5 lanes between McDermott Rd and Black Cat Rd, and improving the intersection of Franklin Rd and McDermott Rd. The Franklin Rd and McDermott Rd intersection is a joint project with Nampa Highway District No. 1. City/ACHD partnership on landscaping in the medians/buffers and future location for a “Welcome to Meridian” sign being considered. Stormwater swales envisioned behind curb. 95% design plan-in-hand scheduled for August 28th. Design in FY24-25, Right of Way in FY28-29, notice to proceed scheduled for future. Posted speed to be 35 MPH but no design elements contemplated to support. Here is a link to the project website: https://engage.achdidaho.org/franklin-road-mcdermott-road-to-black-cat-road?utm_campaign=&utm_medium=email&utm_source=govDelivery

City Staff Contact: Hether Hill, Community Development

Lake Hazel Road, Eagle to Cloverdale: Widen Lake Hazel Rd to five 11' lanes with curb gutter and 10' detached multiuse path on both sides. Bridge improvement included to remove and replace the existing bridge over the Ten Mile Creek. Project will include swales adjacent to the roadway. Design is complete. Design 2022-2023; ROW; 2024; Construction 2027. City to cost share on continuous lighting within Meridian City limits (not Boise). Project Website:

https://engage.achdidaho.org/lake_hazel_eagle_cloverdale.

City Staff Contact: Brian McClure, Community Development

Linder Rd., Overland Rd. to I-84 – Phase 1: Reconstruct and widen the intersection and construct the new lanes north of the intersection. Additionally, this project will include APS, MUP's, bulb-outs and small retaining wall. On 90-day construction bid list for November 2024 with Notice to Proceed (construction) in February 2025. Phase 1 of the Linder Road Overpass and Roadway Project as early as mid-March 2025. Notice to Proceed is anticipated for April 7th and work is expected to be complete in September 2025. Work will include reconstructing the Overland Road and Linder Road intersection, adding sidewalk, bulb-outs and a multi-use pathway. Extending Linder Road north of Overland to I-84 to prepare for phase 2 when the overpass will be constructed. Constructing an access road to future stormwater basin.

City Staff Contact: Caleb Hood, Community Development

Linder Rd., I-84 to Franklin Rd. & Overpass of I-84 – Phase 2: Widen Linder Rd to 5 lanes with a bicycle and pedestrian facility from Overland Rd to Franklin Rd. Project includes a new I-84 overpass, improvements to the Overland and Franklin intersections, and connection of W Verbena Dr across Linder. The City is funding design; design is complete. ROW is programmed at ACHD for 2024-2025 and construction is programmed for 2026-2027 in the IFYWP. <https://engage.achdidaho.org/linder-road-overpass-franklin-road-to-overland-road> The City has been awarded \$4.3M from ITD towards completion of this project. The City and ACHD have entered into an agreement to spend the Strategic Initiative Funds in 2025. The second phase of construction is currently programmed to begin late 2026 through 2027. This phase includes the I-84 overpass and the widening of Linder Rd from I-84 to Franklin Rd.

City Staff Contact: Caleb Hood, Community Development

Linder, Ustick to Pine (concept): The project team met to review concepts. Also, the ACHD Pedestrian Advisory Group (PAG), ACHD Commissioners, and City staff did an onsite review of the existing conditions on this stretch of road. In all concepts impacts to some properties would have left substandard conditions for parking and exacerbated backout parking concerns for all users. New concepts discussed include 3 and 5-lane designs with shared roads, roundabout couplets for improved safety/access with turning restrictions, and enhanced speed mitigation features to promote school and park access. A traditional 5-lane design with the most property acquisitions is also being considered. The Transportation Commission recommended a 5-lane option to Council. On June 18th, 2024, City Council gave general support for a traditional 5-lane option. Project Website: <https://engage.achdidaho.org/linder-road-pine-avenue-to-ustick-road>.
City Staff Contact: Brian McClure, Community Development

Locust Grove Road, Bridge #1207: Design completed; won't begin construction until FY27. New bridge is going to be 3 lanes, not 5 despite opportunities for future ROW expansion (11/18/24). No additional updates as of 5/1/25.

McMillan/Black Cat Roundabout: Multi-lane roundabout with truck apron, curb, gutter, and 10-foot-wide multi-use pathways. Crosswalk at each leg with two stage pedestrian crossings and rectangular rapid flashing beacons (RRFBs) at each pedestrian crossing. City is partnering with ACHD on Tier 1 landscape improvements in the RAB (conduit for now, landscape in the future), splitter islands and 4-foot buffer areas. 99% designed. Construction is planned for 2029 in the IFYWP. ACHD installed an interim signal for the intersection of Black Cat / McMillan in late December as part of the Ustick, Black Cat to Ten Mile project. The intersection will function as a 2x2 signalized intersection in the interim until the future RAB project. <https://engage.achdidaho.org/mcmillan-and-black-cat-intersection>
City Staff Contact: Caleb Hood, Community Development

Star Road Bridge #1092: Bridge improvement project to remove and replace bridge #1092 over the Middle Tap Sublateral as part of ACHD's Bridge Maintenance Program. Project is at 95% with plan in hand site meeting on 5/7/25. This is the last of several bridges to allow for Star Road widening to 5-lanes in the future. Construction year is 2028.

Ustick, Ten Mile to Linder: Widen Ustick Rd to 5 lanes with curb, gutter, center medians, and multi-use pathway from Ten Mile Rd to Linder Rd. Right-of-way is scheduled for 2025 in the adopted IFYWP and construction is planned for 2026. Median landscaping is being explored by the project team. Concept includes pedestrian bridge crossing over Five Mile Creek with a signalized crossing at Ustick. Design will include multiuse pathways. A retaining wall will be necessary along Five Mile Creek. No sidewalk/pathways along Five Mile Creek where retaining wall to be located; connection will rely on City pathway on north side of creek (in Bridgetower).
https://engage.achdidaho.org/ustick_ten_mile_linder
City Staff Contact: Caleb Hood, Community Development

Ustick, Black Cat to Ten Mile: Widen to 5-lanes with center medians. Signalized crossing at Naomi (location of new ACHD maintenance facility, south of City wastewater facility. Notice to Proceed was issued November 11th. Black Cat is closed north of Ustick, open south of Ustick. Aspenstone Street is closed at Black Cat. Traffic has been shifted onto the temporary asphalt on the south side of Ustick – one lane each direction. Irrigation and seepage bed installation is ongoing. Roadway and sidewalk demo and prep is ongoing on the north side of Ustick. Eightmile Irrigation: concrete irrigation splitter

box placements completed this week. Waiting on lids; utility relocations are complete; temporary precast sections have been set; irrigation work, apart from Ninemile, is nearly complete in preparation for the City's sewer bypass; Rutledge has been sleeved for sewer line install.

https://engage.achdidaho.org/ustick_black_cat_ten_mile

City Staff Contact: Caleb Hood, Community Development

Ustick, McDermott to Black Cat: Widen Ustick Road to two lanes in each direction, with a center turn lane and median islands where the center turn lane is not needed for access. Construct curb, gutter, and a detached 10-foot-wide multi-use pathway with buffer on both sides of the roadway for pedestrians and bicyclist. Install medians islands to calm traffic and provide access control where necessary. Reduce speed limit to 35 mph and add stormwater basins to collect, treat, and infiltrate stormwater runoff. In cooperation with the Idaho Transportation Department (ITD) State Highway 16 Improvements Project, ACHD will expand and signalize the Ustick and McDermott Road intersection to include: additional through lanes, dedicated right and left turn lanes on Ustick Road and dedicated left turn lanes on McDermott Road and curb, gutter, and multi-use pathways. McDermott Road has been realigned by ITD as part of their SH-16 extension project. Cost share was sent to ACHD PM in early April. Coordinating on center median LS design, fiber and street lights also requested. 75% plan review meeting held in March. 99% expected in December 2025. Need to have landscape design done by then.

<https://engage.achdidaho.org/ustick-road-mcdermott-road-black-cat-road>

City Staff Contact: Caleb Hood, Community Development

Ustick, Owyhee Storm to Black Cat: Widen to two lanes in each direction, with a center turn lane and median islands where the center turn lane is not needed for access. Project includes 10-foot wide multi-use pathways on each side, curb and gutter. ROW planned for 2026; construction 2027 in the current IFYWP. Project cost is estimated at \$11M. <https://engage.achdidaho.org/ustick-road-owyhee-storm-avenue-to-black-cat-road>

City Staff Contact: Caleb Hood, Community Development

Wells Street Bridge #1224:

Bridge improvement project to remove and replace bridge #1224 over Fivemile Creek as part of ACHD's Bridge Maintenance Program. Project is at 95% with plan in hand site meeting on 5/7/25. Construction year is 2029.

ACHD CAPITAL MAINTENANCE

Residential Capital Maintenance includes conducting field reconnaissance and collecting survey data to determine an improvement strategy for deteriorated/non-compliant facilities such as: pavement, drainage, pipes, sidewalks, ramps. ACHD aims for bringing the segments up to Complete Streets standards where possible. Existing non-compliant pedestrian ramp and driveway access points located along each roadway segment will be identified to be upgraded to meet ADA compliance. Reasonable attempts will be made to improve each pedestrian ramp as directional, not diagonal.

Meridian Downtown Pavement and Pedestrian Improvements (2025): Formerly named: "FY2022 Residential Capital Maintenance". The project goal is to rehabilitate pavement and add pedestrian improvements including sidewalk and bulb-outs. Segments include: W 3rd St, W Pine to north end; E Broadway Ave, E 3rd to E 6th; W Cherry Ave, NW 4th St to Meridian Rd; W Idaho Ave, W 8th St to N Meridian Rd; W Maple Ave, W 1st St to N Meridian Rd; W 2nd St, W Cherry Ave to W Cherry Ln; NW 4th

S, W Broadway Ave to Maple Ave. <https://engage.achdidaho.org/2025-meridian-downtown-pavement-and-pedestrian-improvements> Segments E Washington Ave, NW 7th to Meridian Rd; NW 7th St, W Washington St to middle school micro-path (currently adding sidewalk, no pavement rehab, could change); and W 6th St, W Washington St to W Carlton Ave are also part of this project, but have a separate web page: <https://engage.achdidaho.org/washington-street-and-6th-street> On 90-day construction bid list for October 2024 with Notice to Proceed (construction) in January 2025, with expected completion by fall 2025.

- **Broadway Ave, E 3rd Street to E 6th Street - COMPLETE**
- Cherry Ave, NW 4th Street to Meridian Rd - COMPLETE
- **Idaho Ave, W 8th St to Meridian Rd**
 - o **Milling complete**
- Maple Ave, W 1st Street to Meridian Rd - COMPLETE
- Washington St, NW 7th Street to Meridian Rd
 - o Grade prep and demo ongoing.
 - o Utility work ongoing.
- E 2nd Street, Idaho Ave to Pine Ave - COMPLETE
- **E 4th Street, Broadway Ave to State Ave**
 - o Demo, utility work and grade prep are ongoing
- W 2nd Street, Cherry Ave to Cherry Lane – COMPLETE
- **W 3rd Street, Pine Ave to north end**
 - o Site prep ongoing; **Concrete placements – Pine Ave. is closed with Broadway as the detour**
- NW 4th Street, Broadway Ave to Maple Ave - **COMPLETE**
- **NW 6th Street, Carlton Ave to Washington St**
 - o **Demo and utility work complete**
 - o **Concrete placements ongoing**
- **NW 7th Street, McFadden Ave to Washington St**
 - o **Demo and utility work complete**
 - o **Concrete placements ongoing**

City Staff Contact: Hether Hill, Community Development

Residential Pavement and Pedestrian Improvements (2026): Segments included: 1st St W, south end to Franklin Road; Rose Circle; Country Terrace Way S, south end to Overland Road; Blossom Pl, south end to W McGlinchey Ave; McGlinchey Ave, Blossom Pl to NW 8th St; Interlachen Ct, west end to Interlachen Way; Laurel Ct, south end to Verbena Dr; Tobago Ct. E., west end to SE 5th Way; Larkspur Ct, south end to Verbena Dr; Lilac St, south end to Waltman St; Lavender Ct, south end to Verbena Dr; Sugar Creek, south end to Sugar Creek Dr; Lawndale Dr, McGlinchey Ave to Crestmont Dr; Crusier Dr, west end to Five Mile Rd; and Francine Pl S, Victory Rd to S Francine Ln. ACHD project number: 521060. Project team meeting held April 12th. Per the November Notice to Proceed (NTP) list provided by ACHD, this project is currently slated for NTP.

City Staff Contact: Hether Hill, Community Development

ITD PROJECTS (Updated by ITD Staff May 2025)

Chinden West Corridor: This project will result in 4 travel lanes (two in each direction). Widening will take place to the south of the existing alignment and be constructed to accommodate future widening to 6 travel lanes (three in each direction) with high-capacity intersections at roads with river crossings. Project website: [US-20/26 ChindenWest | ITD Projects \(idaho.gov\)](https://chindenwest.com/middletontostar/)

Middleton Road to Star Road: Final design for east and west sections was completed in September and October 2023, respectively. Right of Way acquisition continues through 2025. Value Planning Session on constructability/staging expected in summer 2025. PS&E is scheduled for late 2025 for both the east (Key No. 24310) and west (Key No. 24309) packages. Construction is currently programmed for 2029/2031. <https://chindenwest.com/middletontostar/>
City Staff Contact: Caleb Hood, Community Development
ITD Project Manager: Erica Bowen, Erika.Bowen@itd.idaho.gov

Idaho Highway 16 extension, I-84 to U.S. 20/26
Project website: itdprojects.idaho.gov/pages/sh16corridor

I-84 SYSTEM Interchange and Franklin Road Interchange: Project began in January 2025 with the contractor building ramp embankments and several bridge abutments. Contract completion is January 2027.

ITD Project Manager: Jeff Ryan, Jeff.Ryan@itd.idaho.gov

I-84 to Franklin: Construction is complete on the new I-84 interchange between Garrity and Ten Mile and widening Franklin Road. The contractor will remain on site completing some punch list items.
ITD Project Manager: Jeff Ryan, Jeff.Ryan@itd.idaho.gov

Ustick to Chinden: Contract completion date is Fall of 2026. Contractor completed the US 20/26 and SH 16 Interchange Bridge walls and abutments. Girders are installed and steel is being placed on the deck. McDermott and Ustick permanent signal should be installed soon. US 20/26 (Chinden) now has 4-lanes including improved use of north ramps. Reconstruction of Ustick at SH 16 started and will continue through the summer. Work has started on the Ustick Interchange Bridge abutments, ramps and walls.

ITD Project Manager: Dan Gorley, Dan.Gorley@itd.idaho.gov

Franklin to Ustick: Contract completion date is Fall 2026. Work on the railroad bridge north of Franklin continues with deck work complete and crews working on the railing. Crews continue working on the Cherry Lane Bridge overpass, Quasi Place Bridge over Ten Mile Creek, and SH 16 Bridge over Ten Mile Creek. Roadway grade is nearing completion between Cherry and Ustick.

ITD Project Manager: Dan Gorley, Dan.Gorley@itd.idaho.gov

Interstate 84 Eastbound Auxiliary Lane, Meridian Interchange to Eagle Interchange: This project will add a second on-ramp lane eastbound at Meridian Interchange, an auxiliary (fifth) lane between Meridian Interchange to Eagle Interchange, and a second southbound off-ramp lane at Eagle Interchange. A virtual public open house was held February 13-28, 2024. Work continues on the environmental documentation and Final Design. The current FY 2025 – FY 2031 ITIP shows \$14.5 million in construction funding in the year 2031.

<https://itdprojects.org/projects/i-84-meridian-interchange-to-eagle-interchange-auxiliary-lane/>

ITD Project Manager: Mark Wasdahl, Mark.Wasdahl@itd.idaho.gov

SH-55 Eagle Road Safety Review: An inter-agency team was assembled to discuss a safety review of Eagle Road, I-84 to SH-44. The safety review, which included a speed study, was completed at the end of February 2023. ITD has presented to City Council several times, the last time was on September 5, 2023. ITD shared what was found in the safety review and showed what sign and striping improvements were made as a result. They also shared that the speed study showed that no change to the enforceable speed limits on Eagle Rd were recommended. ITD recognizes the city's concerns regarding the daily congestion on Eagle Rd and proposed implementing advisory speed limit signage with flashing beacons. These would be activated during the busiest times of the day. The purpose would be to alert the public of times when congestion is most likely. After the presentation there were concerns from the mayor and at least one council member due to advisory speeds not being enforceable. ITD and the city continue to engage to find the best solution for the traveling public on Eagle Rd. An additional inter-agency team with law enforcement, the city, ITD, and other agencies will be put together in the coming months to continue discussions. While different agencies may have different goals, the main goal we all agree on is keeping the public safe and ensuring drivers can get to where they need to go as efficiently and safely as possible. An inter-agency team was assembled to discuss a safety review of Eagle Road, I-84 to SH-44. The safety review, which included a speed study, was completed at the end of February 2023. ITD has presented to City Council several times, the last time was on September 5, 2023. ITD shared what was found in the safety review and showed what sign and striping improvements were made as a result. They also shared that the speed study showed that no change to the enforceable speed limits on Eagle Rd were recommended. ITD recognizes the city's concerns regarding the daily congestion on Eagle Rd and proposed implementing advisory speed limit signage with flashing beacons. These would be activated during the busiest times of the day. The purpose would be to alert the public of times when congestion is most likely. After the presentation there were concerns from the mayor and at least one council member due to advisory speeds not being enforceable. ITD and the city continue to engage to find the best solution for the traveling public on Eagle Rd. An additional inter-agency team with law enforcement, the city, ITD, and other agencies was put together. They met to look at other options on how to make it a safety corridor with warning signs, closing some unsignalized left turns, and potentially adding variable speed limits. After the law enforcement meeting, there were two public open houses. The comments and input from the open houses have been considered and ITD is moving toward implementing several changes. Currently ITD is working on the design to remove some unsignalized left turn movements, static signs have been ordered and are being made, and the design to add variable speed signs is underway. The changes are schedule to begin this spring. The changes are part of a 2 year pilot project to see if the they provide a safer corridor. While different agencies may have different goals, the main goal we all agree on is keeping the public safe and ensuring drivers can get to where they need to go as efficiently and safely as possible.

ITD Contact: Justin Price, Justin.Price@itd.idaho.gov

I-84 Mobility Improvement Study: This study will determine whether additional auxiliary lanes and other improvements are needed to smooth merge hesitations, achieve better traffic distribution, and achieve lane balance for the 11-mile section of Interstate 84 between the Garrity Interchange in Nampa and the I-84/I-184 Wye Interchange in Boise. Existing traffic counts will be collected, future traffic counts will be developed, existing conditions will be reviewed along with all previous environmental and operational studies, traffic will be modeled, an origin-destination study will be conducted, and a phasing plan developed. Collecting additional traffic counts in May 2025. Building existing condition and future alternative traffic models. Developing a GIS map of previous environmental reviews and actions.

ITD Project Manager: Mark Wasdahl, Mark.Wasdahl@itd.idaho.gov

SH-69 Traffic Study: Virtual public open house held April 7 through April 21, 2025. Following review and evaluation of public comments, the corridor vision will be presented to cities of Kuna and Meridian, as well as ACHD.

ITD Project Manager: Mark Wasdahl, Mark.Wasdahl@itd.idaho.gov

PATHWAYS (Updated by City Parks Staff April 2024)

Nine Mile Creek, Linder to Meridian: In initiating the land trade, parks staff discovered a strip of easement belonging to Nampa and Meridian Irrigation District that can accommodate the pathway, rendering a land trade unnecessary. The current (funded) project phase will run from NW 3rd Street along the Ninemile Creek as far as approximately 8th Street. In April, staff received approval to request additional funding from LHTAC for construction of this segment, as costs have risen significantly since funds were originally allocated. Staff is currently working with an engineering consultant, with plans expected to be complete in 2025, and project construction in 26/27. A future City project (not yet funded) proposes to extend the Rail With Trail Pathway west as far as Linder Road.

Five Mile Creek Pathway: This project, which includes 2/3 of a mile of newly paved pathway along the south bank of the Fivemile Creek, and a pedestrian bridge crossing of the Ninemile Creek, is now complete. It connects 3 miles of existing pathway in northwest Meridian with more than 4 miles of existing pathway to the east, allowing for approximately 8 miles of continuous multi-use pathway through Meridian, primarily along the Fivemile Creek.

OTHER PROJECTS

MDC, Downtown Parking Efforts: MDC is working on an update to Destination Downtown. Part of this is parking analysis. The MDC consultant is wrapping-up the Parking Management Strategies & Implementation Guide. MDC and City Staff met in late January to discuss next steps.