

Two Easton Oval, Suite 500  
Columbus, Ohio 43219  
United States  
T +1.614.888.3100  
F +1.614.888.0043  
www.jacobs.com

---

<b>Subject</b>	<b>Project Updates for Council</b>	<b>Project Name</b>	Village Engineering Services
<b>Attention</b>	Honorable Tiffany Southard, Mayor	<b>Project No.</b>	690666
<b>From</b>	Michael J. Flickinger, P.E.		
<b>Date</b>	May 1, 2024		
<b>Copies to</b>	File		

---

**Task Order No. 20: 2022 Storm Sewer Improvements Project**

- We continued coordinating with the contractor regarding final restoration, including items discussed with residents at the 03/29 meeting. Final work is weather-dependent, including making sure the project area is sufficiently dry.

**Task Order No. 27 and 28: 2023 Roadway Improvements projects**

- The 2024 Roadway Improvements project will now include only the Maplewood Drive work. The project is scheduled to advertise on 04/11 and bids will be opened on 05/03.
- We will attend the bid opening on 05/03, review the bids, prepare a recommendation for awarding the project, and begin preparing documents for the agreement.

**Task Order No. 30: Maintenance Building**

- We continued detailed design, focusing on completing the building mechanical and electrical disciplines as well as the site work.
- Our goal is to advertise the project in late May.

**Task Order No. 31: Lake Improvements Detailed Design**

- We finalized the Wetland Delineation Report based on Village and internal comments. We anticipate submitting the report to the Village no later than 05/06. We will be prepared to submit to US Army Corps of Engineers for permitting when the scope of a lakes improvements project is finalized.
- We began reviewing the laboratory analysis from CTL Engineering of the samples they collected to determine the feasibility of using dredged material from the south lake as fill for the north lake. We are finalizing our recommendation and opinion of probable construction cost.
- We will revise the previous dredging tech memo to include this newer information. We intend to submit that tech memo in mid-May.

**Task Order No. 32: 2024 CCTV Analysis**

- We coordinated with the Village and Visu-Sewer to finalize the agreement paperwork and to schedule the work.
- We provided information for the Village to include on the website and/or Facebook page to help residents be aware of the cleaning and televising work.

- Visu-Sewer currently intends to begin work on 05/06 or 05/07.