

AGENDA STAFF REPORT



MEETING NAME: REGULAR BOARD MEETING

MEETING DATE(S): MARCH 16 & 20, 2023

FROM: BRIAN MACY – ASSISTANT GENERAL MANAGER

FOR: ACTION X DIRECTION INFORMATION

ACCEPTANCE OF THE EMERGENCY SEWER REPAIRS ON 1ST STREET, 4TH STREET, 6TH STREET, AND 7TH STREET PROJECT

STAFF RECOMMENDATION

Board acceptance of the Emergency Sewer Repairs on 1st Street, 4th Street, 6th Street, and 7th Street Project as complete and authorize the release of retention money held for Tri-Star Contracting II, Inc. in the amount of \$14,457.71, thirty-five days after filing the Notice of Completion (NOC).

SUMMARY

On November 21, 2022, the Board approved the construction contract with Tri-Star Contracting II, Inc. for the Sewer Repairs on 1st Street, 4th Street, 6th Street, and 7th Street Project in the amount of \$298,757.80 (including a 10% contingency). The Project included the removal and replacement of the damaged sewer main and laterals on 1st Steet, 4th Street, 6th Street, and 7th Street.

ANALYSIS

The Sewer Repairs on 1st Street, 4th Street, 6th Street, and 7th Street Project was inspected by MSWD Engineering and Wastewater Departments and was determined to be complete on February 27, 2023. All progress payment invoices were authorized for payment to the contractor as recommended by the Engineering Manager. The NOC will be recorded at the County of Riverside Recorder’s Office following Board acceptance. Thirty-five days after the date of recordation, retention monies will be released to the contractor.

FISCAL IMPACT AND STRATEGIC PLAN IMPLEMENTATION

The final construction contract price for the project is \$289,154.00, which includes a change order totaling \$13,543.63 for additional repairs to the sewer main and laterals required that were not known at the time of bidding.

ATTACHMENTS

Notice of Completion (to be filed with the County of Riverside)