Quarterly Update





2023 Funding Calendar year

\$130,560 Annual Campaign \$ 11,625 Membership Income Capital Campaign: \$360,000 Grants 11,940 Business Individual 43,283 \$ 557,408 Total year to date:

As of October 31, 2023









Development Update

- Runner-up: Impact San Antonio \$10,000 grant
- Submitted \$700,000 in grant requests since May
- NBEDC reimbursement funds remaining \$590,504

• Year-end campaign:

- Brand awareness campaign continues "Every Drop Counts"
- Direct mail campaign
- "Campaign for the Comal" Dec. 4, 2023
- Expand Business partnerships
- Continue grant writing



Construction Update

- Structure begins
 - Foundation repair work completed.
 - Steel beams reinstalled.
 - Site and utility work underway.
- Archaeological monitoring will be required for site work and test investigations required for wastewater line.
 - Monitoring work ongoing.
 - Test excavations begin with approval of Antiquities permit # 2, submitted Nov. 6, 2023.







Construction Timeline

- Notice to Proceed issued June 2023:
 - Demolition began July 2023
 - Current 275-day contract (April 2024)
 - Includes site work and building envelope
 - Slight delay (28 days) due to unanticipated slab and steel conditions
 - Future unknowns:
 - Archaeology
 - Weather during site-work
 - Full completion will depend on funding for finish out
 - Have additional \$1,300,000 raised and ready to invest

