

• FY2025 Q1

Thursday, February 27, 2025



Overview

Program Status through October 2024


Performance & Accomplishments for each line of business

Mission

Vision




FY 2025 Capital Projects



FY 2024 Spending vs Budget

YTD Actual Spending vs Budget



Vision


Mission

- All lines of business less than 25% spent through Q1 – anticipate an increase in spending once additional projects get started
- Hueco Springs Substation is delayed
- Challenges with the permitting process are taking longer than initially estimated

4

Core Values

Project Stage




Mission Strengthening our community by providing resilient essential servi + Vision


+ Core Values Safety, Team, Integrity, Culture, and Stewardship



Capital Projects (5-Year Plan)



Traffic Impacts



CIP Performance and Accomplishments






Mission Strengthening our community by providing resilient essential service Vision

a trusted community partner dedicated to excellence in service

+ Core Values Safety, Team, Integrity, Culture, and Stewardship



Electric – Spending vs Budget



Q1 Electric Accomplishments

- Added 1,286 metered customers Q1 FY25, primarily within previously completed developments, single-family and multi-family.
- Energized service to 3 new single-family projects. Projects include
 - Clear Spring Meadows Unit#1
 - Kyndwood Unit#1
 - Steelwood Trail Unit#3
- Completed construction of and energizing of CO14 Bell-Rosemary Feeder#49. Feeder is switched to serve existing load from Comal Substation into Veramendi along Borchers Blvd. Feeder relieves Feeder LO12 and helps NBU maintain 1200 customers per feeder average.
- Completed 3,700' of three-phase overhead extension along FM 482, within secured easements, in preparation for additional feeder exit work to be completed at E.C. Mornhinweg Substation. Union Pacific Railroad permits pending for that work.



Mission

+ Vision

nity partner dedicated to excellence in service Safety, Tea

Core Values Safety, Team, Integrity, Culture, and Stewardship



Feature Projects - Electric



DISTRIBUTION







Three-Phase Upgrade Smithson Valley Rd.


Completion: November 2024 Purpose: Originally proposed as Aging Infrastructure Replacement only, new load growth at the end-of-line necessitated upgrade as well as refurbishment. Electric Engineering specified 2.11 miles of singlephase to three-phase upgrade to provide capacity for 35 new customers and increased reliability to 60 existing customers along Smithson Valley Rd. and Stoney Ridge. Contract crews performed the work, all while managing traffic along winding county roads.

Mission Strengthening our community by providing resilient essential servi

Vision Be a trusted community partner dedicated to excellence Core Values
 Safety, Team, Integrity, Culture, and Stewardship

NEU NEW BRAUNFELS 11

Water – Spending vs Budget



Mission Vision **Core Values** NBU NEW BRAUNFELS 12 Safety, Team, Integrity, Culture, and Stewardship

Q1 Water Accomplishments


- Bid advertisement for FM 1044 Elevated Storage Tank
- Purchased property for future FM 1011 Pump Station Project
- Decommissioned Texas Standpipe and subsequently the Texas Pressure Zone
- Achieved total depth of deepening of ASR D1 Well



+ Vision


n service + Core Values Safety, Team, Integrity, Culture, and Stewardship

Feature Projects - Water



Mission Strengthening our community by providing resilient ascential service Vision Real trusted community pattner dedicated to excellence in Core Values Safety, Team, Integrity, Culture, and Stewardship NBU NEW BRAUNFELS 14

Wastewater - Spending vs Budget



Safety, Team, Integrity, Culture, and Stewardship

Q1 Wastewater Accomplishments

- Infrastructure Replacement Pkg 1
 Complete
 - Replacement of 2,100 linear feet of 8-inch wastewater main along Spur Street, South Plum, South Grape, Rosedale Avenue, and adjacent to address 3567 IH 35 North due to poor condition
- Bid Advertisement Complete
 - McKenzie Interceptor
 - South Kuehler Interceptor Phase 1






Vision

ence in service + Core Values Safety, Team, Integrity, Culture, and Stewardship



Feature Projects - Wastewater





North Kuehler Interceptor Odor Control Facility


Expected completion: March 2025 Purpose: New EcoPure Mini Odor Control Facility installed at the inlet structure for the North Kuehler Interceptor siphon across the Guadalupe River near Cross River Road.

Mission Strengthening our community by providing resilient essential servic

Vision Be a trusted community partner dedicated to excell + Core Values Safety Team, Integrity, Culture, and Stewardship



Support – Spending vs Budget




Q1 Support Accomplishments

- Completed Construction on the CSC
- New Furniture Install at the CSC
- Headwaters hit substantial completion of

Phase II





Mission

Vision

Core Values Safety, Team, Integrity, Culture, and Stewardship



Feature Projects - Support





Feature Project

Completion: Q1 2025 Purpose: Provide network access for the Customer Support Center. Installed 17 wireless access points to ensure network reliability for the entire facility. This is not only a testament to our IT Department but also a validation of the investment that NBU has made to ensure network reliability and resiliency.

Mission Strengthening our community by providing resilient essential servi

Vision Be a trusted community partner dedicated to excellence in se Core Values Safety, Team, Integrity, Culture, and Stewardship





QUESTIONS

Mission Strengthening our community by providing resilient essential ser Vision Reading to the second + Core Values Safety, Team, Integrity, Culture, and Stewardship

