

NEW MEADOWS YOUTH CENTER UPDATE

August 11, 2025

Flooring is in the childcare portion of the building. The youth center flooring will be done in 2 weeks.

Electrical is being finished this week and next week.

Painting is done except for the door jams which will be done this weekend.

Interior doors will be installed next Wednesday.

Prep work will be done this weekend for the outside ramp and parking.

The project is on time for the preschool to begin September 8 with the school having access to the building the week before.