

North Topsail Beach Coastal Update September 2023




& Water Resources Engineers



USACE (Corps) AIWW/Channel Dredging. Completed Mid March. June Survey Shows Material Still There.



Phase 1 Beach (not Dune) Truck Haul Nourishment



Ongoing Florence & Dorian Nourishment in Phase 5 Beach (not Dune) Nourishment. ~3.0 Miles of New Beach Completed



Access at Gray Street and Working South

Remaining Work

PHASE 5

Work Completed ~3.0 Miles

IN FEET (NAVD88)

ELEV.

April Aerial, June Survey

400

15

STATION 690+00

DISTANCE IN FEET

2020.00 SUBVE


700

PROPOSED BERM



Successful State Grant in Phase 4. Beach (not Dune)

Nourishment




Project Timing vs Project Production


Annual Monitoring Results

- Volume Change
- Shoreline Change
- Occurs annually in ~June/July (before the heart of hurricane season)
- Nourishment Planning
- FEMA Eligibility and Document Pre-Storm Conditions (if needed)
- Survey is Town Wide from Dune out to ~500 Yards Offshore







Previous Hurricane Season (2022) Affecting Annual Monitoring Calculations



Phase 5 Example Annual Monitoring Profile




Phase 4 Example Annual Monitoring Profile






Phase 3 Example Annual Monitoring Profile






Phase 2 Example Annual Monitoring Profile






Phase 1 Example Annual Monitoring Profile






Phase 1 Example Annual Monitoring Profile Near Inlet








North Topsail Beach Annual Unit Volume Change








	Annual Monitoring Gain/Loss (CY)		
Volume Limits:	Dune to Depth-Of-Closure (~300 yards offshore)	Dune to MLW	Dune to MHW
PHASE 1	+120,481	+56,267	+36,947
PHASE 2	-23,352	-8,380	-3,866
PHASE 3	-28,884	-27,494	-22,790
PHASE 4	+100,335	+45,771	+11,008
PHASE 5	+255,868	+164,282	+114,411
Total	+424,448	+230,446	+135,709

	Annual MHW Change (ft)		
PHASE 1	+24.8		
PHASE 2	+10.9		
PHASE 3	+0.2		
PHASE 4	+8.5		
PHASE 5	+36.8		
TOTAL	+19.1		



Town Beach Projects Updates

- Annual Monitoring Completed in June. Beach wide overall gain of ~424,000 cy over the last year (largely due to nourishment efforts).
- Phase 1 ~20,000 cy planned for placement this winter.
- New River Inlet Management Master Plan EIS: Draft EIS under development.
- State Grant Nourishment ~303,000 cy in Phase 4 and connects with Phase 5 Truck Haul.
- Phase 5 Beach Nourishment Placed ~411,000 cy. Remaining volume (~226,000 cy).
- Working with NTB Finance Officer and DEC Associates regarding funding for FEMA and State funded projects
- Permitting Coordination (all projects)

