



Building a Better World
for All of Us®

MEMORANDUM

TO: Mayor and City Council
Joshua Tetzlaff, City Administrator

FROM: Chris Knutson, PE (Lic. MN)

DATE: October 16, 2024

RE: Project Updates

See below for updates on current SEH Projects for the City of New Prague.

2023 STREET AND UTILITY IMPROVEMENTS PROJECT

Some punch list items remain, primarily regarding the trail through the park. These may be addressed as warranty items to allow final payment to occur soon. The contractor has begun gathering close out documents.

2024 STREET AND UTILITY IMPROVEMENTS PROJECT

The contractor anticipates placement of pavement on 6th Street NE tomorrow along with completion of sanitary sewer lining. Seeding crews are scheduled for Friday and work next week will primarily include punch list and general site cleanup.

The assessment hearing is scheduled for tonight's meeting.

2025 STREET AND UTILITY IMPROVEMENTS PROJECT

Final design of the project has started. Discussions with CenterPoint have begun with some gas main relocation possible to start this fall to reduce conflicts with work next year.

CITY CENTER GRADING PLAN – PHASE 1

Work on this project has been paused. It is expected to be bid for completion next spring.

cdk

x:\ko\inewpr\common\council meetings\101624 cc project updates.docx

Engineers | Architects | Planners | Scientists

Short Elliott Hendrickson Inc., 11 Civic Center Plaza, Suite 200, Mankato, MN 56001-7710

507.388.1989 | 877.316.7636 | 888.908.8166 fax | sehinc.com

SEH is 100% employee-owned | Affirmative Action–Equal Opportunity Employer