



Building a Better World
for All of Us®

MEMORANDUM

TO: Mayor and City Council
Joshua Tetzlaff, City Administrator

FROM: Chris Knutson, PE (Lic. MN)

DATE: June 27, 2024

RE: Project Updates

See below for updates on current SEH Projects for the City of New Prague.

2024 STREET AND UTILITY IMPROVEMENTS PROJECT

Rain has significantly limited the contractor's ability to complete work on the project. They anticipate working on Saturdays to catch up on schedule.

Utility work is complete on Lyndale Avenue N and the contractor is sub cutting the street in anticipation of placing drain tile and the aggregate section in the next 1-2 weeks.

Utility work on Sunset Avenue N is mostly complete except water services. Utility crews are installing sanitary sewer and water main on 1st Street NE and 3rd Street NE.

2025 STREET AND UTILITY IMPROVEMENTS PROJECT

Topographic survey is being conducted in the project area. A review meeting is completed with city staff today to confirm work to be included with the project. A draft of the feasibility report is anticipated for completion by the end of July.

cdk

x:\ko\in\newpr\common\council meetings\070124 cc project updates.docx

Engineers | Architects | Planners | Scientists

Short Elliott Hendrickson Inc., 11 Civic Center Plaza, Suite 200, Mankato, MN 56001-7710

507.388.1989 | 877.316.7636 | 888.908.8166 fax | sehinc.com

SEH is 100% employee-owned | Affirmative Action–Equal Opportunity Employer