



Building a Better World
for All of Us®

MEMORANDUM

TO: Mayor and City Council
Joshua Tetzlaff, City Administrator

FROM: Chris Knutson, PE (Lic. MN)

DATE: September 12, 2024

RE: Project Updates

See below for updates on current SEH Projects for the City of New Prague.

2023 STREET AND UTILITY IMPROVEMENTS PROJECT

Some punch list items remain, primarily regarding the trail through the park. Final payment will occur soon.

2024 STREET AND UTILITY IMPROVEMENTS PROJECT

The contractor has completed installation of sanitary sewer on 6th Street NE and has started installation of water main. They will then have services and storm sewer to install. Utility installation may be completed by the end of the month. Concrete crews have been construction concrete curb and gutter, driveways, and sidewalks throughout the project area.

2025 STREET AND UTILITY IMPROVEMENTS PROJECT

The project is moving forward with final design. This will continue throughout the rest of the year.

CITY CENTER GRADING PLAN – PHASE 1

Survey has been acquired and work toward creating the grading plan has started. Award of a quote package is anticipated for the October 21st council meeting.

cdk

x:\ko\newpr\common\council meetings\091624cc project updates.docx

Engineers | Architects | Planners | Scientists

Short Elliott Hendrickson Inc., 11 Civic Center Plaza, Suite 200, Mankato, MN 56001-7710

507.388.1989 | 877.316.7636 | 888.908.8166 fax | sehinc.com

SEH is 100% employee-owned | Affirmative Action–Equal Opportunity Employer