



Building a Better World
for All of Us®

MEMORANDUM

TO: Mayor and City Council
Joshua Tetzlaff, City Administrator

FROM: Chris Knutson, PE (Lic. MN)

DATE: May 2, 2024

RE: Project Updates

See below for updates on current SEH Projects for the City of New Prague.

2023 STREET AND UTILITY IMPROVEMENTS

Punchlist items remain, will be addressed this month. Final paving will likely occur in June.

2024 STREET AND UTILITY IMPROVEMENTS PROJECT

Work by the contractor has started with removals complete on Lyndale Avenue N and part of 1st Street NE. The contractor has two pipe crews on Lyndale Avenue with one starting at 4th Street NE and the other starting at Main Street, both working there way toward 2nd Street NE installing sanitary sewer. Work has been slow due to multiple rain delays and deeper excavation on the north end. SEH has an RPR working with each of the two pipe crews

2025 STREET AND UTILITY IMPROVEMENTS PROJECT

A proposal to start work on the 2025 Street and Utility Improvements Project is included with the council packet, along with a resolution ordering the Feasibility Report. We are proposing to start work on this project approximately two months earlier than last year to provide more time for final design with the earlier bidding schedule. It will also allow us to present the Feasibility Report earlier so public hearings do not coincide with assessment hearings on the 2024 Project.

MAIN STREET (TH19) RECONSTRUCTION PROJECT

The final pay application is included with the consent agenda. Closeout of this project will occur soon with mostly administrative submittals required.

cdk

x:\ko\newpr\common\council meetings\050624 cc project updates.docx

Engineers | Architects | Planners | Scientists

Short Elliott Hendrickson Inc., 11 Civic Center Plaza, Suite 200, Mankato, MN 56001-7710

507.388.1989 | 877.316.7636 | 888.908.8166 fax | sehinc.com

SEH is 100% employee-owned | Affirmative Action–Equal Opportunity Employer