



Building a Better World
for All of Us®

MEMORANDUM

TO: Mayor and City Council
Joshua Tetzlaff, City Administrator

FROM: Chris Knutson, PE (Lic. MN)

DATE: August 1, 2024

RE: Project Updates

See below for updates on current SEH Projects for the City of New Prague.

2023 STREET AND UTILITY IMPROVEMENTS PROJECT

Some punch list items remain. Final payment will occur soon.

2024 STREET AND UTILITY IMPROVEMENTS PROJECT

The contractor cast placed concrete throughout much of the project areas over the past week. Paving is currently scheduled for August 5th, depending on weather. Utility work is located on Lexington Avenue N. The final phase of construction on 6th Street NE is likely to start at the end of the month. Assessments will be reviewed in the coming weeks.

2025 STREET AND UTILITY IMPROVEMENTS PROJECT

The feasibility study is complete as a draft for review by city staff. It will be presented at the August 19th meeting with a September 3rd public hearing anticipated.

A neighborhood meeting has been scheduled for August 7th at 6pm.

cdk

x:\ko\newpr\common\council meetings\080524 cc project updates.docx

Engineers | Architects | Planners | Scientists

Short Elliott Hendrickson Inc., 11 Civic Center Plaza, Suite 200, Mankato, MN 56001-7710

507.388.1989 | 877.316.7636 | 888.908.8166 fax | sehinc.com

SEH is 100% employee-owned | Affirmative Action–Equal Opportunity Employer